

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.
B-160-1

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator	NONE
3. Address of Operator	8. Farm or Lease Name
TEXACO Inc.	St. N.M. "H" NCT-1
4. Location of Well	9. Well No.
UNIT LETTER <u>P</u> <u>990</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM	28
THE <u>East</u> LINE, SECTION <u>31</u> TOWNSHIP <u>20-S</u> RANGE <u>37-E</u> NMPM.	10. Field and Pool, or Wildcat
	Center Blinbry
15. Elevation (Show whether DF, RT, GR, etc.)	12. County
	Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK	<input type="checkbox"/>
TEMPORARILY ABANDON	<input type="checkbox"/>
PULL OR ALTER CASING	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

PLUG AND ABANDON	<input type="checkbox"/>
CHANGE PLANS	<input type="checkbox"/>
OTHER	<input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK	<input type="checkbox"/>	ALTERING CASING	<input type="checkbox"/>
COMMENCE DRILLING OPNS.	<input type="checkbox"/>	PLUG AND ABANDONMENT	<input type="checkbox"/>
CASING TEST AND CEMENT JOB	<input checked="" type="checkbox"/>	OTHER	<input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1703.

Total Depth - 1107'
Spudded 11" Hole at 8:00 A. M. January 15, 1965

Ran 1093' of 7 5/8" O. D. Casing, 15.28 LB, NEW, Spiral Weld, and cemented at 1107' with 450 Sx. 4% gel, plus 200 Sx. regular neat with 2% CACL. Plug at 1075'. Cement Circulated. Job complete 7:15 A. M. January 16, 1965.

Tested 7 5/8" O. D. Casing for 30 minutes with 600 P. S. I. from 12:45 P. M. to 1:15 P. M. January 17, 1965. Tested O. K. Drilled cement plug and re-tested for 30 minutes with 600 P. S. I. from 2:00 P. M. to 2:30 P. M. January 17, 1965. Tested O. K. Job complete 2:30 P. M. January 17, 1965.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED H. D. Raymond TITLE Assistant District Superintendent DATE January 18, 1965.

APPROVED BY TITLE DATE

CONDITIONS OF APPROVAL, IF ANY: