STATE OF NEW MEXICO ENERGY AND MINERALS DEPARTMENT

- 40. 07 CO-IES ACCEIVED				
POSTRIBUTION				
SANTA FE				
FILE				
U.S.G.S.				
LAND OFFICE				
OPZHATOR	7			

OIL CONSERVATION DIVISION

P. O. BOX 2088

Form C-103 -Revised 10-1-78

SANTA FE	SANTA FE, NEW	MEXICO 87501		
FILE	1		Sa. Indicate Type of Lease	
U.\$.G.\$.	i	·	State X Fee	
LAND OFFICE	1		5. State Oil & Cas Lease No.	
OPERATOR	<u> </u>		B-160-1	
			D-100-1	
SUNDR	Y NOTICES AND REPORTS ON	WELLS		
(DO NOT USE THIS FOR MED)	Y NOTICES AND REPORTS ON ' POSALS TO DRILL ON TO DEEPEN OR PLUG BA	ACK TO A DIFFERENT RESERVOIR. H PROPODALS.)		
1.			7. Unit Agreement Name	
OIL X GAS WELL X	OTHER-		EUNICE MONUMENT UNIT	
2. Name of Operator			8. Farm or Lease Name	
TEXACO INC.			EUNICE MONUMENT UNIT	
1. Address of Operator			9. Well No.	
•			33	
P. O. BOX 728, HC	BBS, NEW MEXICO 88240			
4. Location of Wall			LEUNTEE TO NUMENT GRAYBURG	
N 6	560 FEET FROM THE SOUTH	LINE AND 1980 FEET FROM	SAN ANDRES	
ONE CELLEN				
WEST	20 TOWNSHIP 20-S	37-E		
THE LINE, SECTION	'N TOWNSHIP	HANGENOCO.		
mmmmm	15. Elevation (Show whether I	DF. RT. GR. etc.)	12. County	
3522' (DF)		LEA ()))))		
	3322 (01)			
Check	Appropriate Box To Indicate N	ature of Notice, Report or Ot	her Data	
	ITENTION TO:		REPORT OF:	
	PLUG AND ABANDON	REMEDIAL WORK	ALTERING CASING	
PERFORM REMEDIAL WORK	7200 7.110 110 110 110 110 110 110 110 110 110	COMMENCE DRILLING OPHS.	PLUG AND ABANDONMENT	
TEMPORARILY ABANDON	r		TEGG AND ADAMSONMENT	
PULL OR ALTER CASING	CHANGE PLANS	CASING TEST AND CEMENT JOB	ow 🖂	
	r	OTHER Repair Water Flo	<u>xu</u> _	
OTHER		· ·		
			and the of starting and account	
17. Describe Proposed or Completed Op	erations (Clearly state all pertinent deta	nits, and give pertinent dates, including	estimated date of starting any proposed	
work) SEE RULE 1903.		•		

- RIGGED UP. PULL RODS AND PUMP. INSTALL BOP. PULL TUBING. 1.
- SET RBP @ 2999' AND SPOT 2 SX SAND ON PLUG. 2.
- PERFORATE 4 1/2" CASING W/2-JSPF @ 1200'. 3.
- SET CEMENT RETAINER @ 1087'. CEMENT PERFS @ 1200' W/ 238 SX CLASS H CEMENT CONTAINING 2% CACL. CEMENT CIRCULATED. SQUEEZE W/ ADDL. 231 SX CLASS H CEMENT. WOC. DOC. TESTED CASING TO 1500# FOR 30 MINUTES, 5:30-6:00 PM, 12-17-83.
- 5.
 - TESTED OK.
- INSTALL PUMPING EQUIPMENT. TEST AND RETURN TO PRODUCTION. 6.

ORIGINAL SIGNED BY JERRY SEXTON DISTRICT I SUPERVISOR	TITLE	JAN 9	1984
TIMED / STORES	ASST DIST MGR	DAYE	4 1983
15 I haveby certify that the information above is true and cor	uplete to the best of my knowledge and belief.		