

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION - C.C.

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
State - B-160-1	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- <input type="checkbox"/>		7. Unit Agreement Name NONE
2. Name of Operator TEXACO Inc.		8. Farm or Lease Name St. of N.M. "H" NCT-2
3. Address of Operator P. O. Box 728 - Hobbs, New Mexico		9. Well No. 29
4. Location of Well UNIT LETTER N 660 FEET FROM THE South LINE AND 1980 FEET FROM THE West LINE, SECTION 20 TOWNSHIP 20-S RANGE 37-E NMPM.		10. Field and Pool, or Wildcat Vacuum <i>Excess</i>
15. Elevation (Show whether DF, RT, GR, etc.) 3515' (GR)		12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Total Depth - 1150'
Spudded 9 7/8" Hole at 6:00 A. M. January 14, 1966

Ran 1142' of 7 5/8" O. D. Casing, 15.28 LB, Spiral Weld, NEW, and cemented at 1150' with 300 Sx. Trinity Lite Wate, plus 200 Sx. Class "C" cement with 1% CACL. Plug at 1120'. Job complete 2:00 A. M. January 16, 1966.

Tested 7 5/8" O. D. Casing for 30 minutes with 600 P. S. I. from 9:30 P. M. to 10:00 P. M. January 16, 1966. Tested O. K. Drilled cement plug and re-tested 7 5/8" O. D. Casing for 30 minutes with 600 P. S. I. from 11:00 P. M. to 11:30 P. M. January 16, 1966. Tested O. K. Job complete 11:30 P. M. January 16, 1966.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dan Gillett TITLE Assistant District Superintendent DATE January 17, 1966

APPROVED BY TITLE DATE
CONDITIONS OF APPROVAL, IF ANY: