

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

**DUPLICATE**

Form C-103  
Supersedes Old C.  
C-102 and C-103  
Effective 1-1-66

5a. Indicate Type of Lease  
State ☒ Fee ☐  
5. State Oil & Gas Lease No.  
**E-8077**

<p align="center"><b>SUNDRY NOTICES AND REPORTS ON WELLS</b> (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</p>		
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name <b>Cone</b>	
2. Name of Operator <b>J. R. CONE</b>	8. Farm or Lease Name <b>Tract 8</b>	
3. Address of Operator <b>Box 871, Lubbock, Texas 79408</b>	9. Well No. <b>5</b>	
4. Location of Well UNIT LETTER <b>E</b> , <b>1980</b> FEET FROM THE <b>North</b> LINE AND <b>660</b> FEET FROM THE <b>West</b> LINE, SECTION <b>25</b> TOWNSHIP <b>22-S</b> RANGE <b>35-E</b> NMPM.	10. Field and Pool, or Wildcat <b>Jalmat (Oil)</b>	
15. Elevation (Show whether DF, RT, GR, etc.) <b>3576 Gr; 3586 DF; 3537 KB (datum)</b>	12. County <b>Lea</b>	

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 12-1/4" hole 11:15 AM, MST, September 13, 1966. Drilled to TD 305' in red beds. Ran 9 joints (290.37') SH 8-5/8" 24-pound, J-55, 8 Rd thd casing with Texas Pattern shoe. Cemented casing at 303 feet with 150 sacks 1:1 Pozmix plus 2% calcium chloride. Used top and bottom plugs. Pumped top plug to 248'. Plug down 8:35 PM September 13, 1966. Cement did not circulate - heavy cement foam in final returns. WOC 18 hours. Filled around 8-5/8" casing at surface with 1-1/4 cubic yards pea gravel. Tested casing with water at 800 psig. No pressure loss. Drilled plug and drilled 7-7/8" hole ahead.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED L. O. Storm - L. O. Storm TITLE Engineer DATE Sept. 16, 1966

APPROVED BY \_\_\_\_\_ TITLE \_\_\_\_\_ DATE \_\_\_\_\_

CONDITIONS OF APPROVAL, IF ANY: