

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease
State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT --" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Drilling Well	7. Unit Agreement Name
2. Name of Operator Amerada Petroleum Corporation	8. Farm or Lease Name Fred Turner, Jr. "A"
3. Address of Operator P.O. Box 668 - Hobbs, New Mexico	9. Well No. 14
4. Location of Well UNIT LETTER I 2080 FEET FROM THE South LINE AND 585 FEET FROM THE East LINE, SECTION 18 TOWNSHIP 20S RANGE 38E NMPM.	10. Field and Pool, or Wildcat Skaggs
15. Elevation (Show whether DF, RT, GR, etc.)	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded 12-1/4" hole at 11:30 AM 11-6-66.
Finished drilling 12-1/4" hole to 468' at 10:45 PM 11-6-66.
Ran 15 jts. 8-5/8" OD 2 1/2" casing set at 468'. Cemented with 300 sacks Incon cement with 2% Calcium Chloride. Pumped plug to 418' at 4:00 AM 11-7-66 with 250# Max. PP. Cement circulated. Waited 18 hrs. Tested 8-5/8" casing with 850# for 1/2 hr. Held OK. Drilled plug, cement and shoe.
Started drilling 7-7/8" hole from 468' at 11:30 PM 11-7-66.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED B. D. Loring TITLE District Superintendent DATE 11-8-66

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: