

UNITED STATES
DEPARTMENT OF THE INTERIOR

SUBMIT IN TRIPLE
(Other instructions
verse side)

Form approved.
Budget Bureau No. 42-R1424.

HUBBS - GEOLOGICAL SURVEY

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

5. LEASE DESIGNATION AND SERIAL NO.

LC-031736(b)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

GILLULLY "B" Federal

9. WELL NO.

12

10. FIELD AND POOL, OR WILDCAT

CASS PENN-EXT

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA

22-20-37 N.M.P.M.

12. COUNTY OR PARISH

LEA

N.M.

1.

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR

PAN AMERICAN PETROLEUM CORPORATION

3. ADDRESS OF OPERATOR

BOX 68, HOBBS, N. M. 88240

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*

See also space 17 below.)
At surface

1980' FSL x 1980' FEL Sec. 22 (Unit J, NW 1/4 SE 1/4)

14. PERMIT NO.

15. ELEVATIONS (Show whether DF, RT, GR, etc.)

RDB-3529.5

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐

FRACTURE TREAT ☐

SHOOT OR ACIDIZE ☐

REPAIR WELL ☐

(Other) ☐

PULL OR ALTER CASING ☐

MULTIPLE COMPLETE ☐

ABANDON* ☐

CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒

FRACTURE TREATMENT ☐

SHOOTING OR ACIDIZING ☐

(Other) ☐

REPAIRING WELL ☐

ALTERING CASING ☐

ABANDONMENT* ☐

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

TD-7712: On 7-14-68 7" OD 23-26" J-55, N-80, S-95 casing was set @ 7711' w/ 400 Inferno 4% Bal + 300 Sx Inferno. Jotech casing w/ 2300 pbs for 30 min. Test O.K. Drilled out cement and 1' of new hole. TD-7712. Perforated interval 7704-7710 w/ 2 JSPF. Acidized w/ 500 gal 15% MCA. Evaluated.

PT. Pumped 172 BO x O BW 24 hours. GOR 192, 33 MCFG. 42.4 Gpd.

TD-7712
TPAY-7701

Comp. 7-24-68

FND-7-18-68

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE AREA SUPERINTENDENT

DATE JUL 26 1968

(This space for Federal or State office use)

APPROVED

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

JUL 26 1968

*See Instructions on Reverse Side J. L. GORDON
ACTING DISTRICT ENGINEER

0+4- USGS -H
1- NSW
1- SUSP
1- RRY