

Form 100-1
(July 1967)

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEY

SUBMIT IN TRIPLICATE
(Other instructions on reverse side)

Form approved by
Bureau of Land Management
5. LEASE DESIGNATION (If not, leave blank)
16-031736 (1)

1968 DAY 10 11 168
NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir. Use "APPLICATION FOR PERMIT—" for such proposals.)

1. WELL TYPE WELL ☐ SAN WELL ☐ OTHER <u>DRILLING WELL</u>	7. UNIT AGREEMENT NAME
2. NAME OF OPERATOR PAN AMERICAN PETROLEUM CORPORATION	8. FARM OR LEASE NAME GALLOP "S" Factual
3. ADDRESS OF OPERATOR BOX 60, HOES, N. M. 88240	9. WELL NO. 13
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 1088' FRL: 1874' FEL Sec. 22 (Unit G, S.W. 1/4 NE 1/4)	10. FIELD AND POOL, OR ANOTHER DESIGNATION COGS PENN
11. SEC., T., R., M., OR SW. 1/4, AND SURVEY OR AREA 22-20-37 NMPM	12. COUNTY OR PARISH LEE
13. STATE N.M.	

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐	PULL OR ALTER CASING ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐
REPAIR WELL ☐	CHANGE PLANS ☐
(Other) ☐	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☒	REPAIRING WELL ☐
FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☐
(Other) <u>Spudding</u> ☒	

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)

APD Drilling Co. spudded 17 1/2" hole 10:30 AM 8-12-68. On 8-13-68, 13 3/8" OD 48" H-40 Casing was set @ 324' and cemented w/ 250 qt. Incon 4% Klt + 2% CACL + 100 qt neat 2% CACL. Cement circulated.

After HOC 18 hours, tested casing w/ 600 psi for 30 minutes. Test O.K.

Reduced hole to 12 1/4" @ 324' and resumed drilling.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE AREA SUPERINTENDENT

DATE

AUG 14 1968

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

APPROVED BY

*See Instructions on Reverse Side

APPROVED

AUG 15 1968

A. R. GILMAN
DISTRICT ENGINEER