

NO. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input checked="" type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER-		7. Unit Agreement Name
2. Name of Operator Tamarack Petroleum Company, Inc.		8. Farm or Lease Name Depew
3. Address of Operator P. O. Box 2046, Midland, Texas 79702		9. Well No. 1
4. Location of Well UNIT LETTER <u>E</u> , <u>2080</u> FEET FROM THE <u>North</u> LINE AND <u>990</u> FEET FROM THE <u>West</u> LINE, SECTION <u>9</u> TOWNSHIP <u>20-S</u> RANGE <u>38-E</u> NMPM.		10. Field and Pool, or Wildcat undesignated Blinbry
15. Elevation (Show whether DF, RT, GR, etc.) 3586 RKB		12. County Lea

16.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐
TEMPORARILY ABANDON ☐
PULL OR ALTER CASING ☐
OTHER ☐

PLUG AND ABANDON ☐
CHANGE PLANS ☐
OTHER ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐
COMMENCE DRILLING OPNS. ☐
CASING TEST AND CEMENT JOB ☒
OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

- 1-14-81 PBTD - 6704'. Perforate squeeze holes @ 6150'.
1-15-81 Set cement retainer @ 6165'. Run second retainer and set @ 6103'.
1-16-81 Cement squeeze with 75 sacks class C & 1/2% CFR2 to 4000#. Reverse out 2 bbls. cement. Perforate squeeze holes @ 5950'.
1-17-81 Set cement retainer @ 5905'. Cement squeeze with 75 sacks class C & 1/2% CFR2 to 4000#. Reverse out 1 1/2 bbls. cement.
1-20-81 Drill out retainer and cement to 6096'. Test casing to 2500#. Held 20 minutes.

Prep to complete pay from 6036 to 6072.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED <u>Randy A. McClary</u>	TITLE <u>District Engineer</u>	DATE <u>1-30-81</u>
APPROVED BY _____	TITLE _____	DATE <u>JAN 2 1981</u> <u>FEB 2 1981</u>
CONDITIONS OF APPROVAL, IF ANY:		

RECEIVED

FEB 3 1961

CLAYTON B. JONES