

PAGE 2 TO SUNDRY NOTICE ON CITIES FEDERAL #1 - API #3-025-23664  
SUBSEQUENT REPORT - REPAIR CASING

- 3-11-95 SQUEEZE CASING 470'-493' WITH 100 SX CLASS C & ADDITIVES.
- 3-14-95 DRILL OUT CEMENT FROM 124'-530'. PRESSURE CSG TO 500 PSI  
BLED OFF. PRESSURE TO 400 PSI. HELD OK.  
**NOTE:** DISCUSSED PRESSURE TEST AND SQUEEZE OPERATIONS WITH  
JERRY SEXTON OF OCD (HOBBS DIST).
- 3-16-95 RIH WITH LYNES INFLATABLE PACKER, 17 JTS 2 3/8" SALTA  
PIPE, BAKER MODEL R PACKER AND 98 JTS 2 3/8" SALTA  
TUBING. SET PACKERS WITH MODEL R AT 3037' AND  
INFLATABLE AT 3567'. LOAD ANNULS AND PRESSURE TEST  
CASING TO 350 PSI FOR 30 MINS AS PER OCD. HELD OK. PUT  
WELL ON INJECTION. TAKING WATER ON VACUUM. SENT  
ORIGINAL PRESSURE CHART TO OCD HOBBS OFFICE.

**RECEIVED**

APR 27 1960

COURT REPORTING  
OFFICE