

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Drilling		7. Unit Agreement Name
2. Name of Operator Atlantic Richfield Company		8. Farm or Lease Name W. C. Roach
3. Address of Operator P. O. Box 1978, Roswell, New Mexico 88201		9. Well No. 5
4. Location of Well UNIT LETTER F , 1650 FEET FROM THE North LINE AND 1650 FEET FROM THE West LINE, SECTION 21 TOWNSHIP 20-S RANGE 37-E NMPM.		10. Field and Pool, or Wildcat Bunice-Monument Grayburg-San Andres
15. Elevation (Show whether DF, RT, GR, etc.) To be reported		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>

SUBSEQUENT REPORT OF:

REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Leatherwood Drilling Company RU rotary rig, spudded 12 1/4" hole @ 5:00 P.M. 4/30/73. Drld 12 1/4" hole to 430'. Ran 13 jts (410.26') 8-5/8" OD 8R 24# KS-55 ST&C casing, guide shoe and float collar; csg set @ 426'. Cemented w/325 sx Class C cement containing 2% CaCl & 1/4#/sk Flocele. Plug down w/water to 393'. Bumped plug w/800#, OK. Job complete @ 7:45 AM 5/1/73. Circulated 25 sx cement to pit. Tested BOP & casing w/1000# for 30 min after WOC 20 hrs. Resumed drilling @ 6:00 AM 5/2/73 - 7-7/8" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Al Britches TITLE Dist. Drlg. Supervisor DATE 5/2/73

APPROVED BY _____ TITLE _____ DATE _____

CONDITIONS OF APPROVAL, IF ANY: