

UNITED STATES
DEPARTMENT OF THE INTERIOR
GEOLOGICAL SURVEYSUBMIT IN TRIPLICATE*
(Other instructions re-
verse side)Form approved.
Budget Bureau No. 42-R1424.

5. LEASE DESIGNATION AND SERIAL NO.

LC 031695(6)

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	
2. NAME OF OPERATOR CONTINENTAL OIL COMPANY	
3. ADDRESS OF OPERATOR Box 460, Hobbs, N.M. 88240	
4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 1980' FSL & 1980' FWL OF SEC. 27	
14. PERMIT NO.	15. ELEVATIONS (Show whether DF, RT, GR, etc.) 3542' GR

7. UNIT AGREEMENT NAME WARREN UNIT	
8. FARM OR LEASE NAME WARREN UNIT	
9. WELL NO. 30	
10. FIELD AND POOL, OR WILDCAT WARREN BLINDBRY	
11. SEC., T., R., M., OR BLM. AND SURVEY OR AREA SEC. 27, T. 20S, R. 38E	
12. COUNTY OR PARISH LEA	13. STATE N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☒	PULL OR ALTER CASING ☐
FRACTURE TREAT ☐	MULTIPLE COMPLETE ☐
SHOOT OR ACIDIZE ☐	ABANDON* ☐
REPAIR WELL ☐	CHANGE PLANS ☐
(Other) ☐	

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐	REPAIRING WELL ☐
FRACTURE TREATMENT ☐	ALTERING CASING ☐
SHOOTING OR ACIDIZING ☐	ABANDONMENT* ☐
(Other) ☐	

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Recent well tests indicate possible water channeling from the Paddock zone. The following water shut-off procedure is proposed: Pull both strings of tubing. Set ret. BP @ 5820'. Perf w/4 ISPF on 90° phasing @ 5620'. Squeeze w/50 sks. Class "C" cement. Clean out & test squeeze. Re-run Drinkard tubing w/parallel anchor @ 6077' & latch back into Model FA packer. Re-run Blindbry tubing & latch back into parallel anchor. Place back on pump.

18. I hereby certify that the foregoing is true and correct

SIGNED

TITLE

SR. ANALYST

DATE

5-28-75

(This space for Federal or State office use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

APPROVED

JUN 2 1975

ARTHUR B. BROWN
DISTRICT ENGINEER

*See Instructions on Reverse Side

USGS/5, NMFU(4), File