

NEW MEXICO OIL CONSERVATION COMMISSION

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. NM-A-1469	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT - I" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Drilling	7. Unit Agreement Name
2. Name of Operator Amerada Hess Corporation	8. Farm or Lease Name State "Q"
3. Address of Operator P.O. Drawer "D", Monument, New Mexico	9. Well No. 5
4. Location of Well UNIT LETTER 0 800 FEET FROM THE South LINE AND 1980 FEET FROM East THE 16 LINE, SECTION 20S TOWNSHIP 37E RANGE NMPM.	10. Field and Pool, or Wildcat Monument, Paddock
15. Elevation (Show whether DF, RT, GR, etc.) Gr. 3840'	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>
DRILL OR ALTER CASING <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
OTHER <input type="checkbox"/>	OTHER <input type="checkbox"/>
PLUG AND ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
CHANGE PLANS <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Spudded a 12-1/4" surface hole at 6:30 PM 8/12/74, drilled to 1060', using 10# brine water, set 9-5/8"OD 40# & 43.5# J-55 csg. at 1060' and Dowell cemented same with 400 sacks lite wt. and 200 sacks Class "H" cement, max. PP 1000#, cement circulated, fin. cementing @ 6 PM 8/13, WCC for a total of 20 hrs. and now drilling 8 1/2" hole out under 9-5/8" surface at 2450' @ 6 AM 8/15/74. Tested 9-5/8" csg. W/1000# PP for 1/2 hr. before drilling float equipt., held O.K. Plan to drill to +/- 3800' and run 7"OD 23# K-55 liner. Proposed T.D. @ 5300'.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED E. Griggs TITLE Adm. Asst. Drlg. Services DATE 8/15/74
Tulsa, Oklahoma

APPROVED BY Joe D. Ramey TITLE Dist. I, Supv. DATE AUG 16 1974

CONDITIONS OF APPROVAL, IF ANY: