

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

5. Lease Designation and Serial No.

LC-031621B

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

SUBMIT IN TRIPLICATE

1. Type of Well

☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

Conoco Inc.

3. Address and Telephone No.

10 Desta Drive, Ste 100 W, Midland TX 79705 (915) 686-5494

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

1780 FSL, 1780 FWL, Unit letter K, Sect. 23, T20S, R37E

8. Well Name and No.

Semco Subb No. 97

9. API Well No.

30-025-25419

10. Field and Pool, or Exploratory Area

Monument Subb

11. County or Parish, State

Lea, NM

12. CHECK APPROPRIATE BOX(S) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent
☒ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment
☒ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☐ Other

- ☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

30% of Bpm at 3400. Pumped 95 BBLS total. The pres on csy above pkr came up to 1250 psi. Bleed CO2 gas pres off + bcy. Reset pkr at 6350. Load csy to 4000 psi. Start pump acid. CO2 3400 psi at 7 Bpm. Pump 115 BBLS fluid had slight pressure drop. Dropped 13 7/8" balls, pres came back to 3400 psi. Finish pump 300 BBLS fluid ISIP 2400 psi. 5 min - 2300 psi, 10 min - 2290 psi, 15 min - 2270 psi. Let set 2 hrs to start flow swab back. Subb formation placed on production.

14. I hereby certify that the foregoing is true and correct

Signed

Christine L. Neff

Title

Admin. Assistant

Date

6-22-91

(This space for Federal or State office use)

Approved by

Title

Date

Conditions of approval, if any: