

N. OF COPIES RECEIVED		
DISTRIBUTION		
SANTA FE		
FILE		
U.S.G.S.		
LAND OFFICE		
OPERATOR		

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease State <input checked="" type="checkbox"/> Fee <input type="checkbox"/>
5. State Oil & Gas Lease No. B-1557
7. Unit Agreement Name
8. Farm or Lease Name State "C" Tr 13
9. Well No. 10
10. Field and Pool, or Wildcat Und. Granite Wash
11. Elevation (Show whether DF, RT, GR, etc.) 3369.3 GR
12. County Lea

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEEN OR PLUG BACK TO A DIFFERENT RESERVOIR. SEE APPLICATION FOR PERMIT - (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>
2. Name of Operator Amoco Production Company
3. Address of Operator P.O. Drawer "A", Levelland, Texas 79336
4. Location of Well UNIT LETTER <u>C</u> <u>990</u> FEET FROM THE <u>North</u> LINE AND <u>1980</u> FEET FROM THE <u>West</u> LINE, SECTION <u>36</u> TOWNSHIP <u>21-S</u> RANGE <u>37-E</u> NMPM.

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Drilled to TD 7600' and on 11-27-78 ran 7" 26# K-55 LT & C and 23# K-55 ST & C casing set at 7600'. Cemented with 1350 sx Class C plug additives. Cement would not circulate. Found top of cement at 1120' by temperature survey. PD 11:50 p.m. 11-26-78. Released rig 3:30 a.m. 11-27-78. WOC 72 hours. Drilled out cement to 7580'. Circulated hole. Test casing with 1500# for 30 min. Test O.K.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dennis Evans TITLE Assist. Admin. Analyst DATE 12-4-78

APPROVED BY John Runyan TITLE Geologist DATE DEC 11 1978

CONDITIONS OF APPROVAL, IF ANY: 0& 4 NMOCC-H 1-Susp 1-Houston 1-DE