

8. (Cont) Pulled tbg, installed mud anchor, perforated sub, seating nipple and rerun w/ bottom at approx. 3434'. Ran 2" x 1 $\frac{1}{2}$ " x 16' pump and rods. Placed well on production.

RECEIVED

OCT 31 1985

HOBBY CENTER