

7. RIH w/2-3/8" Blinbry tubing string & SN. Set tubing @ $\pm 6050'$. Set SN @ $\pm 6020'$. Run rods & pump. Hang well on beam. Place well on production test. Report results to Division Office.

ENGINEER

DATE

SUPERVISING PRODUCTION ENGINEER

DATE

DIVISION ENGINEER

DATE

DRILLING SUPERINTENDENT

DATE

dlb

cc: FILE, DLW, HCP, JFB (5), WDC (2), BDM, LPS, DLB