

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

3-NMOCC-HOBBS
1-R. J. STARRAK-TULSA
1-A. B. CARY-MIDLAND
1-FILE

1-BH, FIELD CLK
1-OH, FOREMAN
1-PJB, ENGR.
1-AMERADA HESS, TULSA

5a. Indicate Type of Lease
State ☒ Fee ☐
5. State Oil & Gas Lease No.
LG-1103

SUNDRY NOTICES AND REPORTS ON WELLS

DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO CEMENT OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE APPLICATION FOR PERMIT TO DRILL (FORM C-101) FOR SUCH PROPOSALS.

1. ☐ OIL WELL ☐ GAS WELL ☐ OTHER-	7. Unit Agreement Name
2. Name of Operator Getty Oil Company	8. Farm or Lease Name Getty "1" State
3. Address of Operator P. O. Box 730, Hobbs, NM 88240	9. Well No. 1
4. Location of Well UNIT LETTER <u>F</u> <u>1650</u> FEET FROM THE <u>North</u> LINE AND <u>1650</u> FEET FROM THE <u>West</u> LINE, SECTION <u>1</u> TOWNSHIP <u>22S</u> RANGE <u>34E</u> NMPH.	10. Field and Pool, or Wildcat Grama Ridge
11. Elevation (Show whether DF, RT, GR, etc.) 3607 GL	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOBS ☒	OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

8-12-79 Drilled 12 1/4" hole to 5700'. Ran 132 jts. (5585') 9 5/8" OD 36# S-80 and K-55 8rd ST&C csg. and set at 5609', float shoe at 5607', float collar at 5517', and DV tool at 4006'.

Howco cemented in two stages:

First Stage: 250 sxs Halliburton Lite, with 6# salt, 3# gilsonite, 1/4# flocele/sx, and 200 sxs Class "C" cement with 1/4# flocele/sx. 125 sxs cement circulated.

Second Stage: 2000 sxs Halliburton Lite, with 15# salt, 5% gilsonite, 1/4# flocele/sx and 200 sxs Class "C" cement with 1/4# flocele/sx. 300 sxs of cement circulated.

Total cement - 2650 sxs. Waiting on cement.

8-14-79 Tested DV tool at 1500# OK. Tested csg. cent. at 1500# OK. Tagged top of cement at 3986'. DV tool at 4006'. (20' of cement.) Drilled DV out. Tagged top of cement at 5447'. Float shoe set at 5607-5609' (160' of cement).

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dale R. Crockett TITLE Area Superintendent DATE 9-26-79

Orig. Signed Jerry Sexton
Dist. J. Supp.

APPROVED BY _____ DATE SEP 27 1979

CONDITIONS OF APPROVAL, IF ANY: