

MORRIS R. ANTWEIL
NO. 1 FEDERAL 7
COMPLETION HISTORY

9/22/81 Ran 187 joints 4-1/2" 11.0 + 10.5 # K-55 casing and cemented at 7507' in two stages with DV tool at 4007'.

11/11/81 Perforated Abo section 7419' to 7151' with 18 holes.

11/12/81 Acidized with 4000 gals 15% acid. Swab tested 2 bbls fluid per hour with 5-10% oil cut.

11/18/81 Acidized with 8000 gals 20.2% acid.

11/23/81 Put on pump.

12/9/81 Tested 5 B0, 5 BW and 3 MCF.

12/14/81 Set bridge plug at 7105'. Perforated Drinkard 7015' to 6597' with 36 holes.

12/15/81 Acidized with 2000 gals 15% acid.

? Fractured with 26000 gals water and 24000# sand.

12/30/81 Potential tested Drinkard 68 B0, 17 BW and 146.2 MCF gas per day.

2/1/83 Morris R. Antweil purchased well from Laguna Petroleum Co. and assumed operations.

4/18/83 Set bridge plug at 6364' and capped with 35' cement.

4/19/83 Perforated Blinebry interval from 6074-1/2' to 6131' with 20 holes.

4/20/83 Acidized with 5000 gals 15% acid.

5/4/83 Tested 5.2 B0, 13.3 BW and 7.4 MCF gas.

5/11/83 Fractured with 40000 gals water and 57000\$ 20/40 sand in two stages.

6/3/83 Potential tested Blinebry pumping 22.7 B0, 68.2 BW and 20.4 MCF gas per day.