

9. Set pkr @ 6580'. Acidize perfs. 6634-6894' w/ 21,000 gals 28% NE Acid & 33,000 gals gelled brine in 6 stages using 400# rock salt between stages.
10. Ran 2 3/8" tubing w/ pkr & set @ 6585'.
11. On 14 Hr. potential test ending 12-13-81, Drinkard Zone flowed 177 Bbls oil, 14 Bbls Wtr., GOR 1987.
12. Completion work continuing on ABO Zone.