

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease
State ☐ Fee ☒
5. State Oil & Gas Lease No.
-

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO OPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL ☒ GAS WELL ☐ OTHER ☐	7. Unit Agreement Name -
2. Name of Operator TEXACO Inc.	8. Farm or Lease Name C. H. Weir 'A'
3. Address of Operator P. O. Box 728, Hobbs, New Mexico 88240	9. Well No. 12
4. Location of well UNIT LETTER G G 2307 FEET FROM THE North LINE AND 2307 FEET FROM THE East LINE, SECTION 12 TOWNSHIP 20-S RANGE 37-E NMPM.	10. Field and Pool, or Wildcat Skaggs Drinkard
15. Elevation (Show whether DF, RT, GR, etc.) 3559' (GR)	12. County Lea

16. Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK ☐	PLUG AND ABANDON ☐	REMEDIAL WORK ☐	ALTERING CASING ☐
TEMPORARILY ABANDON ☐	CHANGE PLANS ☐	COMMENCE DRILLING OPNS. ☐	PLUG AND ABANDONMENT ☐
PULL OR ALTER CASING ☐	OTHER ☐	CASING TEST AND CEMENT JOB ☒	OTHER ☐

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work.) SEE RULE 1103.

TOTAL DEPTH 4000'
13 3/8" OD 54.50# K-55 Csg Set @ 1452'

1. Ran 3990' (95 Jts.) 9 5/8" OD 40# S-80 & 36# K-55 Csg & set @ 4000'.
2. Cement 1st stage W/170 Sx LW cement containing 1/4# Flocele per sack followed W/200 Sx. Class 'H' cement containing 1/4# Flocele & 2% CaCl per sack. With DV Tool open @ 2910' cement 2nd stage W/800 Sx. LW cement containing 15# Salt & 1/4# Flocele per sack followed W/200 Sx. Class 'H' cement containing 1/4# Flocele & 2% CaCl per sack. Cement did not circulate. Top of Cement @ 1750' by temperature survey.
3. Had Salt Water flow in 13 3/8" x 9 5/8" Csg Annulus. Squeeze 13 3/8" x 9 5/8" Csg Annulus W/300 Sx. Class 'H' cement containing 8# Salt/Sx. followed W/400 Sx Class 'H' cement. Job complete 6:30 PM, 9-18-81. WOC in excess of 18 Hrs.
4. Tested 9 5/8" Csg to 1000# for 30 minutes, 3:15 - 3:45 PM, 9-19-81. Tested OK. Job complete 3:45 PM, 9-19-81.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED [Signature] TITLE Asst. Dist. Mgr. DATE 9-21-81

APPROVED BY Les Clements TITLE Oil & Gas Insp. DATE
CONDITIONS OF APPROVAL, IF ANY: