

AMOCO PRODUCTION COMPANY
 FEDERAL "CK" NO. 1
 BOTTOM HOLE PRESSURE BUILD-UP TEST,
 AND 4-POINT BACK PRESSURE TEST.
 TABULATION OF TIMES AND PRESSURES

TEST CONDUCTED BY:
 JOHN WEST ENGINEERING CO.

TEST DATE: APRIL 29, to MAY 1, 1982
 TEST DEPTH: 14,200 FEET
 ELEMENT NO: 20911 (0-13800 psi)
 OPERATOR: Rusty Weaver

<u>DATE</u>	<u>TIME</u>	<u>CUM HRS./MIN.</u>	<u>PSIG @ 14,200 FEET</u>
4-29-82	11:45 A.M.	00 Hrs. 00 Min.	1780 Gauge reached 14,200 feet
	12:00 Noon	00 15	1919
	12:15 P.M.	00 30	2050
	12:30 P.M.	00 45	2214
	12:45 P.M.	01 00	2329
	1:15 P.M.	01 30	2543
	1:45 P.M.	02 00	2793
	2:15 P.M.	02 30	2993
	2:45 P.M.	03 00	3200
	3:15 P.M.	03 30	3393
	3:45 P.M.	04 00	3564
	4:45 P.M.	05 00	3843
	5:45 P.M.	06 00	4120
	6:45 P.M.	07 00	4373
	7:45 P.M.	08 00	4556
	8:45 P.M.	09 00	4704
	9:45 P.M.	10 00	4824
4-29-82	11:45 P.M.	12 00	4993
4-30-82	2:45 A.M.	15 00	5218
	7:45 A.M.	20 00	5415
	12:45 A.M.	25 00	5528
	5:45 P.M.	30 00	5641
4-30-82	10:45 P.M.	35 00	5732
5-01-82	3:45 A.M.	40 00	5810
5-01-82	9:00 A.M.	45 15	5873 Gauge off bottom, Grad. Stops.
5-01-82	10:15 A.M.		5873
	10:40 A.M.	00 Hrs. 00 Min.	5873
	10:55 A.M.	00 15	5408
	11:10 A.M.	00 30	5331
	11:25 A.M.	00 45	5246
	11:40 A.M.	01 00	5169 End Rate I
	11:55 A.M.	01 15	5021
	12:10 P.M.	01 30	4923
	12:25 P.M.	01 45	4845
	12:40 P.M.	02 00	4768 End Rate II
	12:55 P.M.	02 15	4648
	1:10 P.M.	02 30	4542
	1:25 P.M.	02 45	4465
	1:40 P.M.	03 00	4380 End Rate III
	1:55 P.M.	03 15	4261