

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

OIL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
B-160-1	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL <input type="checkbox"/> WELL GAS <input checked="" type="checkbox"/> WELL OTHER- <input type="checkbox"/>		7. Unit Agreement Name
2. Name of Operator Texaco Inc.		8. Farm or Lease Name New Mexico 'H' State NCT-2
3. Address of Operator P.O. Box 728, Hobbs, New Mexico 88240		9. Well No. 31
4. Location of Well UNIT LETTER <u>L</u> <u>1980</u> FEET FROM THE <u>South</u> LINE AND <u>990</u> FEET FROM THE <u>West</u> LINE, SECTION <u>20</u> TOWNSHIP <u>20-S</u> RANGE <u>37-E</u> NMPM.		10. Field and Pool, or Wildcat Eumont-Yates, Seven Rivers Queen
15. Elevation (Show whether DF, RT, GR, etc.) 3518' (GR)		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 3600'
8-5/8" OD 24# K-55 Csg Set @ 1120'

1. Ran 3590' (86 Jts.) 5½" OD 15.5# K-55 Csg. & set @ 3600'.
2. Cement 1st stage w/535 sx Class 'H' Cement containing 2% CaCl & 1# flocele per sack. With DV tool open @ 2190' cemented 2nd stage w/360 sx LW Cement containing 15# salt per sack & followed w/200 sx. Class 'H' Cement containing 2% CaCl. Cement Circulated. Job complete 6:45 AM, 3-20-82. WOC in excess of 18 Hrs.
3. Tested 5½" Csg to 1500# for 30 minutes, 3:30 - 4:00 PM, 3-25-82. Tested OK. Job Complete 4:00 PM, 3-25-82.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Jerry Sexton TITLE Asst. Dist. Manager DATE 3-26-82
ORIGINAL SIGNED BY
JERRY SEXTON
APPROVED BY DISTRICT 1 SUPR TITLE _____ DATE _____
CONDITIONS OF APPROVAL, IF ANY:

MAR 29 1982