Submit 3 Copies State of New Mexico Form C-103 to Appropriate District Office y, Minerals and Natural Resources Departme Revised 1-1-89 DISTRICT OIL CONSERVATION DIVISION P.O. Box 1980, Hobbs, NM \$3240 WELL API NO. 310 Old Santa Fe Trail, Room 206 30-025-27875 DISTRICT II Santa Fe, New Mexico 87503 P.O. Drawer DD, Artesia, NM 88210 5. Indicate Type of Lease FEE X DISTRICT III STATE 1000 Rio Brazos Rd., Aztec, NM 87410 6. State Oil & Gas Lease No. SUNDRY NOTICES AND REPORTS ON WELLS (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" 7. Lesse Name or Unit Agreement Name (FORM C-101) FOR SUCH PROPOSALS.) Type of Well: WELL X Lady OTHER 2. Name of Operator 8. Well No. CROSS TIMBERS OPERATING COMPANY 3. Address of Operator 9. Pool name or Wildox 3000 N. Garfield, Suite 175 Midland, Texas 79705 Nadine Paddock Blinebry, West 4. Well Location 1650 Feet From The Unit Letter South 330 Line and West Feet From The Line 38E Township Lea County 10. Elevation (Show whether DF, RKB, RT, GR, etc.) Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data 11. NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF: PERFORM REMEDIAL WORK PLUG AND ABANDON REMEDIAL WORK ALTERING CASING TEMPORARILY ABANDON **CHANGE PLANS** COMMENCE DRILLING OPNS PLUG AND ABANDONMENT PULL OR ALTER CASING CASING TEST AND CEMENT JOB OTHER: OTHER: Squeeze off Blinebry Zone 12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103. Rig up pulling unit. POH w/rods & pmp. Install double ram BOP. POH w/2-3/8" production tbg. RIH w/pkr on 2-7/8" workstring. Set pkr @ 5,586'. B.J. Services squeezed Blinebry perforations fr/5,987'-6,091' w/lead slurry of 50 sx Class "C" cement + 0.8% BA-10 + 0.4% CD-32, 0.2% SM + 1% salt & tail slurry of 100 sx Class "C" neat cement to 2,775 psig. Estimate 110 sx cement in formation. WOC. POH w/pkr. RIH w/bit & drill collars. Drill cement out of casing. Tested squeeze & csg to 500 psig. Held OK. Blinebry perforation squeezed off 3/29/97.

I hereby certify that the information above is true and complete to the best of my knowledge and signature Gary L. Markestad	mme Operations Manager page 4-30-97
TYPE OR PRINT NAME	TELEPHONE VO.
(This space for State Use)	MAY 07 1997

CONDITIONS OF APPROVAL, IF ANY:

APPROVED BY_

(DE)

a 4 9 - 14 - 18 11 1 1