

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input type="checkbox"/>	Fee <input checked="" type="checkbox"/>
5. State Oil & Gas Lease No.	

SUNDRY NOTICES AND REPORTS ON WELLS <small>(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)</small>	
1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Crown Central Petroleum Corporation	8. Farm or Lease Name Fred Turner
3. Address of Operator 731 W. Wadley, Bldg. K, Suite 200, Midland, Texas 79705	9. Well No. 3
4. Location of Well UNIT LETTER <u>0</u> <u>430</u> FEET FROM THE <u>South</u> LINE AND <u>1700</u> FEET FROM THE <u>East</u> LINE, SECTION <u>6</u> TOWNSHIP <u>20S</u> RANGE <u>38E</u> NMPM.	10. Field and Pool, or Wildcat West Nadine
15. Elevation (Show whether DF, RT, GR, etc.) 3567.6 GL	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TD 1500': Made wiper trip then ran 1480' (35 jts.) of 8 5/8" 24# J-55 ST&C with notched guide shoe, FC and 4 centralizers. Cemented (Western) at 1493' with 460 sx. Pacesetter lite, 3% salt + 1/4#/sx Celloseal and 250 sx. Class "C", 2% CaCl₂ and 1/4#/sx. Celloseal. Circulate 75 sx. PD 6:45 p.m. MST January 7, 1984 with 1000 psi, float held. WOC 8 hrs., N.U. BOP (4 hrs.) then test blind and pipe rams to 1000 psi-OK, Drilled out and tested shoe to 1000 psi, tested OK. Now drilling ahead with 7 7/8" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED K.K. Kirby TITLE Petroleum Engineer DATE January 13, 1984
ORIGINAL SIGNED BY EDDIE SEAY

APPROVED BY OIL & GAS INSPECTOR TITLE DATE JAN 16 1984
CONDITIONS OF APPROVAL, IF ANY:

RECEIVED
JAN 16 1984
O.C.D.
HOBBS OFFICE