

STATE OF NEW MEXICO
ENERGY AND MINERALS DEPARTMENT

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.O.S.	
LAND OFFICE	
OPERATOR	

IL CONSERVATION DIVISION
P. O. BOX 2088
SANTA FE, NEW MEXICO 87501

Form C-103
Revised 10-1-78

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. <input type="checkbox"/> OIL WELL <input type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER- Dual Oil - Gas Well		5a. Indicate Type of Lease State <input type="checkbox"/> Fee <input checked="" type="checkbox"/>
2. Name of Operator Marathon Oil Company		5. State Oil & Gas Lease No.
3. Address of Operator P. O. Box 2409, Hobbs, New Mexico, 88240		7. Unit Agreement Name
4. Location of Well UNIT LETTER <u>L</u> <u>1830</u> FEET FROM THE <u>South</u> LINE AND <u>660</u> FEET FROM THE <u>West</u> LINE, SECTION <u>35</u> TOWNSHIP <u>21S</u> RANGE <u>37E</u> NMPM.		8. Farm or Lease Name Mark Owen
15. Elevation (Show whether DF, RT, GR, etc.) GR 3383, KB 3397		9. Well No. 9
		10. Field and Pool, or Wildcat Wantz Abo - Tubb Gas
		12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:

SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

Cut 9 5/8" casing and welded on casing head. Nippled up and tested BOP's. Drilled out cement and started drilling 8 3/4" hole on November 11, 1985. On November 25, 1985, drilled to TD 7500'. Ran GR-DSN-SDL and GR-DG-MG logs from 7492' - 1200".

Ran 7" 23# and 26# to 7492'. Cemented 1st stage with 800 sacks 50/50 Pozmix. Opened DV tool and circulated 114 sacks to pit. Cemented 2nd stage with 1225 sacks Lite followed by 350 sacks 50/50 Pozmix. Circulated 736 sacks to pit.

Nippled down BOP's, set slips, and installed spool. Released rig on November 27, 1985. Waiting on completion unit.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Thomas F. Zaparka TITLE Production Engineer

DATE December 9, 1985

Eddie W. Seay

DEC 11 1985

APPROVED BY Oil & Gas Inspector

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

DEC 10 '85

C.C.R.
HOBBS OFFICE