

OIL CONSERVATION DIVISION  
P. O. BOX 2088  
SANTA FE, NEW MEXICO 87501

Form C-103  
Revised 10-1-73

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

3a. Indicate Type of Lease  
State ☐ Fee ☒

3. State Oil & Gas Lease No.

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.  
USE "APPLICATION FOR PERMIT - C" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator Texaco Inc.	8. Farm or Lease Name V. M. Henderson
3. Address of Operator P. O. Box 728, Hobbs, NM 88240	9. Well No. 11
4. Location of Well UNIT LETTER C 330 FEET FROM THE North LINE AND 1650 FEET FROM THE West LINE, SECTION 30 TOWNSHIP 21S RANGE 37E NMPM.	10. Field and Pool, or Wildcat Paddock
15. Elevation (Show whether DF, RT, GR, etc.) 3499' GR	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data  
NOTICE OF INTENTION TO: SUBSEQUENT REPORT OF:

PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input type="checkbox"/>	OTHER <input type="checkbox"/>

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

TOTAL DEPTH 2550'

Ran 10 jts 13 3/8", 54.5#, J-55, ST&C casing at 400'

- 1) Ran 61 jts (2533') 8 5/8" 32#, K-55, LT&C casing set at 2550'.
- 2) Cemented w/1100 sx CL "H" LW w/15#/sx salt & 1/4#/sx floreal.  
Tail w/300 sx CL "H" w/2% CACL. Circulated 300 sx to surface.  
Waited on cement in excess of 18 hours.
- 3) Tested casing to 1000# from 2:15 a.m. - 2:45 a.m. 01-11-86. Tested ok.  
Job complete at 2:45 a.m.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED W. H. Babcock TITLE Dist. Oper. Mgr. DATE 01/20/86

ORIGINAL SIGNED BY JERRY SEXTON

APPROVED BY DISTRICT 1 SUPERVISOR

CONDITIONS OF APPROVAL, IF ANY:

TITLE

DATE

JAN 23 1986

RECEIVED

JAN 22 1986

O.C.D.  
HOBBS OFFICE