

FIELD DATA SHEET

Type Test: 4 POINT ☒ Initial ☐ Annual ☐ Special	Test Date 04-18-88	Lease No. or Serial No.
Company POGO PRODUCING	Connection TO AIR	Allottee
Field	Reservoir	Location
Completion Date	Total Depth	Plug Back TD
Elevation	Farm or Lease Name WBR FED	
Csg. Size	Wt.	d
Set At	Perforations: From	To
Tbg. Size	Wt.	d
Set At	Perforations: From	To
Type Completion (Describe) SINGLE	Packer Set At	Sec. Twp - Blk Rge - Sur 13 22S 32E
Producing Thru TUBING	Reservoir Temp. F 60°	Mean Ground Temp. F 13.2°
Baro. Press. - P 13.2	State NEW MEXICO	Prover 4.026
Meter Run FLNG	Taps	

DATE	ELAP. TIME	WELLHEAD WORKING PRESSURE			METER OR PROVER				REMARKS
Time of Reading	Hrs.	Tbg. Psig	Csg. Psig	Temp. F	Pressure Psig	Diff.	Temp. F	Orifice	(Include liquid production data: Type - API Gravity - Amount)
9:30 AM	SIP	2067	Choke	72					← {DEAD WT} GAUGE WAS 2110
PRE HEAT			SIZE						
10:50	Start								
11:05	1/4	1970	3/64	71	220	4.0		1.250	274.6
11:20	1/2	1890	"	71	220	3.5		"	253.2
11:35	3/4	1830	"	71	220	3.5		"	253.2
11:50	1	1785	"	72	220	3.0	70	"	234.4
12:05	1 1/4	1720	5.75/64	72	220	7.0		1.250	358.1
12:20	1 1/2	1650	"	72	220	6.5		"	345.1
12:35	1 3/4	1600	"	73	220	6.0		"	331.5
12:50 PM	2	1550	"	73	220	6.0	78	"	331.5
1:05	2 1/4	1450	8/64	73	220	14.0		1.250	506.5
1:20	2 1/2	1350	"	73	220	12.5		"	478.6
1:35	2 3/4	1280	"	73	220	11.5		"	459.0
1:50 PM	3	1220	"	73	220	11.0	80	"	448.9
2:05	3 1/4	1040	12/64	72	220	32.0		1.250	765.7
2:20	3 1/2	890	"	73	220	28.0		"	716.3
2:35	3 3/4	780	"	74	225	20.0		"	611.8
2:50 PM	4	591	"	74	225	18.0	80	"	582.5
Pull 4 POINT BOMBS & RUN BACK IN w/ 72 HR CLOCKS FOR BUILD UP									
Extended flow									
3:00		545	10/64	74	220	4.0	84	1.250	274.6
3:30		N/A	"	74	220	2.0	85	"	191.4
4:00		N/A	12/64	74	220	8.0	83	"	382.8
4:30		1106	6/64	74	220	1.0	84	"	135.3
72HR BOMB ON BOTTOM									
5:00		1167	6/64	73	220	2.0	83	1.250	191.4
5:15		1000	12/64	73	220	18.0	80	"	582.5
5:45		750	15/64	72	230	44.0	78	"	930.1
6:15		780	17/64	72	230	40.0	76	"	874.3
6:30 PM		540	20/64	71	220	70.0	72	"	1132.6
EXTENDED FLOW									
PRODUCED									
2.8 BBLs CONDENSATE									
1.4 BBLs H2O									