

NO. OF COPIES RECEIVED	
DISTRIBUTION	
SANTA FE	
FILE	
U.S.G.S.	
LAND OFFICE	
OPERATOR	

NEW MEXICO OIL CONSERVATION COMMISSION

Form C-103
Supersedes Old
C-102 and C-103
Effective 1-1-65

5a. Indicate Type of Lease	
State <input checked="" type="checkbox"/>	Fee <input type="checkbox"/>
5. State Oil & Gas Lease No.	
LG - 7267	

SUNDRY NOTICES AND REPORTS ON WELLS

(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR.
USE "APPLICATION FOR PERMIT -" (FORM C-101) FOR SUCH PROPOSALS.)

1. OIL WELL <input type="checkbox"/> GAS WELL <input checked="" type="checkbox"/> OTHER <input type="checkbox"/>	7. Unit Agreement Name
2. Name of Operator BTA OIL PRODUCERS	8. Farm or Lease Name Chiso -D-, 8711 JV-P
3. Address of Operator 104 South Pecos, Midland, Texas 79701	9. Well No. 1
4. Location of Well UNIT LETTER -K- , 1980 FEET FROM THE South LINE AND 2310 FEET FROM THE West LINE, SECTION 23 TOWNSHIP 22-S RANGE 34-E NMPM.	10. Field and Pool, or Wildcat Ojo Chiso (Morrow)
15. Elevation (Show whether DF, RT, GR, etc.) 3,447' GR 3,467' R.K.B.	12. County Lea

Check Appropriate Box To Indicate Nature of Notice, Report or Other Data

NOTICE OF INTENTION TO:		SUBSEQUENT REPORT OF:	
PERFORM REMEDIAL WORK <input type="checkbox"/>	PLUG AND ABANDON <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	CHANGE PLANS <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	OTHER <input type="checkbox"/>	CASING TEST AND CEMENT JOBS <input checked="" type="checkbox"/>	

17. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

9-20-88 Spudded @ 11:30 A.M. Drlg 20 " hole.

9-23-88 Depth 1,200' Cmt'd 16" 75# K55 STC csg @ 1200' w/ 1,400 sx Cmt circ. WOC. 8 hrs. Cut-off; install flange & BOP's. Cleaned out to shoe. Test csg to 500 psi. WOC 18 hrs total. Drlg 14 3/4" hole.

9-26-88 Depth 2,340' Drlg 14 3/4" hole.

18. I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNED Dorothy Naughton

TITLE Regulatory Supervisor

DATE 9/26/88

ORIGINAL SIGNED BY JERRY SEXTON
DISTRICT 1 SUPERVISOR

APPROVED BY _____

TITLE _____

DATE _____

CONDITIONS OF APPROVAL, IF ANY:

RECEIVED

SEP 27 1988

OCD
HOBBS OFFICE