

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT
N. M. SUBMIT IN TRIPLICATE
(Other instructions on reverse side)
NEW MEXICO 88248
RECEIVED

Form approved:
Budget Bureau No. 1004-011
Expires August 31, 1985

5. LEASE DESIGNATION AND SERIAL NO.

NM 19143

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT" for such proposals.)

1. ☐ OIL WELL ☐ GAS WELL ☒ OTHER

2. NAME OF OPERATOR
BTA OIL PRODUCERS

3. ADDRESS OF OPERATOR
104 South Pecos, Midland, TX 79701

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.
See also space 17 below.)
At surface
660' FNL & 1650' FEL

14. PERMIT NO
30-025-30661

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3403' GR 3423' RKB

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME

Maxus -B-, 8026 JV-P

9. WELL NO.

3

10. FIELD AND POOL OR WILDCAT

Antelope Ridge (Atoka)

11. SEC., T., R., M., OR B.L. AND SURVEY OR AREA

Sec. 34, T-22-S, R-34-E

12. COUNTY OR PARISH 13. STATE

Lea N.M.

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF

FRACURE TREAT

SHOOT OR ACIDIZE

REPAIR WELL

(Other)

PULL OR ALTER CASING

MULTIPLE COMPLETE

ABANDON*

CHANGE PLANT

SUBSEQUENT REPORT OF:

WATER SHUT-OFF

FRACURE TREATMENT

SHOOTING OR ACIDIZING

(Other)

REPAIRING WELL

ALTERING CASING

ABANDONMENT*

Liner

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

12-11-89 - TD 13,500' Cmt'd 5 1/2" 20# P110 FL 45 liner from 11,311' to 13,500'
w/ 625 sx. WOC

12-12-89 Cleaned off top of liner @ 11,311'. Tested to 2,000 psi - OK.

12-13-89 Finished washing to landing collar @ 13,385'. Tested liner @ 2000 psi
w/ 13.2 mud for 45 min. - held OK.

12-14-89 Finished LD DP. Nipple down BOP's & installed completion BOP.
Jet pits.

Released rig: 6:00 P.M. MORT

Prep. to complete

18. I hereby certify that the foregoing is true and correct

SIGNED

DOROTHY HOUGHTON

(This space for Federal or State office use)

TITLE Regulatory Administrator

DATE

12-15-89

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side