

Langle Boran # - 20-22S-36E - B Lea County

2-26-91. RUPU. DO DVT. DO cmt f/9735-9754 PBD. Press test csg to 3000# for 30 min. Perf test csg to 3000# for 30 min. Perf

Strawn f/9422-30, 9493-9504, 9528-34, 9591-97, 9645-50, 9663-67, 9678-92. Acidize w/1500 gals. Swab test.

Perf Strawn f/9324-9373. Acidize w/2600 gals. Swab load & flow test. Ran 72 hr BHP buildup. Set CIBP at 9400

Perf Strawn f/9030-9275. Acidize w/1600 gals. Swab load & flow test.

RIH w/CA: 271 jts 2 7/8 tbg, model FH Hyd. pkr, 10 jts 2 3/8 tbg, model "D" pkr. "D" pkr at 9300. FH at

8974. RDPU 3-27-91.

4-01-91. In 24 hrs flowed 284 BO, 2 BW, 1282 MCF, 14/64 ck, 1150# FTP.