

Attachement
Marathon Oil Company
McDonald St. A/C 1 Well #38

- 9/25/91 - Clean out frac sand to 3,930'. Plunger stuck on bulldog bailer. POOH w/2-7/8", 6.5#/ft, J-55 tbg and bulldog bailer w/notched collar. RIH w/ 2 7/8", 6.5#/ft, J-55 production tbg. ND BOP and NU tree. RIH w/1 3/4" bore rod pump on 3/4" and 7/8" steel rods. Hang well on. SDFN.
- 9/26/91 - Tested pump action. Start well pumping to frac tanks at 10:00 a.m. RD pulling unit. Pumping unit checked at 1:00 p.m. No pump action. Shut down unit.
- 9/27/91 - MIRU PU. Long stroke & respace out pump. Start pumping to frac tanks @ 9:00 a.m. RD PU.
- 9/28/91 - Well pumped 3 BO & 66 BW in 5 hrs. Pumping unit shut down previous day - leak @ gearbox. Repaired leak in gearbox. Started well pumping.
- 9/29/91 - Well pumped 0 BO & 305 BW in 24 hrs.
- 9/30/91 - Well pumped 0 BO & 304 BW in 24 hrs.
- 10/1/91 - Well pumped 0 BO & 315 BW in 24 hrs.

FINAL REPORT.