

- 6/06/91 - Western. Press annulus to 500 psig. Held OK. Press tbg to 5000 psig. Tbg psi dropped as csg psi increased (suspect collar leak). Fished SV. SD due to thunderstorm.
- 6/07/91 - POOH w/2 7/8" tbg & pkr. RIH hydrotesting 2 7/8" J-55 tbg. Found collar leak. Set RTTS pkr @ 3637'. Press annulus to 500 psig. Held OK. Broke down perms 3732'-3838' @ 2900 psig. Acidized perms w/3500 gals 15% NEFE HCl. Used 200-7/8" ball sealers for divert. Saw slight ball action. Max press = 2900 psig. Avg press = 1100 psig. ISIP = 750 psig. 5 min press = 550 psig. 10 min press = 350 psig. 15 min press = 200 psig. RD Western. Blew well down. No flow. RIH w/swab. FL = surface. Made 4 swab runs & recov'd 20 BW. FL @ SN = 3631'. Made 2 additional swab runs in 2 hrs. Recov'd additional 5 BW. SD due to thunderstorm.
- 6/08/91 - SITP = 110 psig. Blew well down. No flow. RIH w/swab. FL @ SN 3631'. No fluid recov'd. POOH w/tbg & pkr. Laid tbg down. RD PU. Moved to #46. Drop from report, waiting on frac.
- 8/28/91 - Schlumberger ran static BHP w/gradient stops.
- 8/29/91 - RU PU. ND tree. NU BOP (6" 900). RIH w/Halliburton BV bridge plug. Set RBP @ 61'. Test BOP & 2 7/8" rams to 1000 psig. Held OK. Pulled 1 std tbg. Test blind rams to 1000 psig. Held OK. RIH, released & laid down RBP. SIH w/4 3/4" bit & 4-3 1/2" drill collars on 2 7/8" J-55 tbg. SDFN.
- 8/30/91 - RIH w/bit, collars & tbg. Tagged @ 3911'. Drilled float collar & cmt to 3970'. Drilled w/2% KCl wtr. Displaced hole w/clean 2% KCl wtr. POOH w/tbg DC's & bit. RIH w/40 jts 2 7/8" killstring. SDFN.
- 8/31/91 - POOH w/killstring. Test full lubricator w/blind flange to 1000 psi. RU Wedge. RIH w/4" perf gun w/90 degree phasing & JL safety switch. Reperforate 3732'-39', 52'-61', 64'-71', 74'-84', 91'-96', 3802'-14', 18'-22' & 33'-38' w/2 JSPF - 126 holes. Total 252 holes. Perforate 3884-87'. 3900-06' w/2 JSPF - 20 holes. RD Wedge. RIH w/5 1/2" Halliburton RTTS pkr & collar locator on 2-7/8" J-55 tbg. Hydrotested tbg to 6000# below slips. Locate csg collar @ 3874'. Set pkr w/rubbers @ 3848'. SDFN.
- 9/01/91 - Shut down for holiday.
- 9/02/91 - Shut down for holiday.
- 9/03/91 - Shut down for holiday.

(Continued on Page Three)