

- 9/13/91 - Well pumped 0 B0 & 113 BW in 24 hrs. Echometer indicated FL - 2187' above pump.
- 9/14/91 - Well pumped 0 B0 & 105 BW in 24 hrs. MIRU PU. Removed polished rod & stuffing box. NU rod stripper. P00H w/rods & pump. RIH w/exchange pump on 3/4" x 7/8" rods (no change on rod record). Hang well on. SDFN.
- 9/15/91 - Loaded tbg w/12 BW. Checked pump action. OK RDMO PU. Left well pumping to frac tank.
- 9/16/91 - Well pumped 0 B0 & 217 BW in 24 hrs.
- 9/17/91 - Well pumped 0 B0 & 305 BW in 24 hrs.
- 9/18/91 - Well pumped 0 B0 & 222 BW in 24 hrs.
- 9/19/91 - Well pumped 5 B0 & 327 BW in 24 hrs.
- 9/20/91 - Well pumped 11 B0 & 295 BW in 24 hrs.
- 9/21/91 - Well pumped 14 B0, 300 BW & 30 MCF in 24 hrs.

FINAL TEST.