

- 9-16-91 - SD for Sunday.
- 9-17-91 - FOOH w/tbg & bit. RIH w/2 7/8" production string, SN @ 3696'. ND BOP. NU tree. Installed rod stripper. RIH w/1 3/4" bore pump on 3/4" & 7/8" steel sucker rods. Hang on well. RDMO PU. Left well pumping to frac tank.
- 9-18-91 - Well pumped 0 BO & 259 BW in 16 hrs.
Rod String:
1 - 2', 6', & 8' - 7/8" ponys
50 - 7/8" steel rods
95 - 3/4" steel rods
2 1/2" x 1 3/4" x 16' x 17' x 18' RHBC pump w/1 3/4" x 8' gas anchor.
- 9-19-91 - Well pumped 10 BO & 149 BW in 24 hrs.
- 9-20-91 - Well pumped 9 BO & 164 BW in 24 hrs.
- 9-21-91 - Well pumped 9 BO & 114 BW in 24 hrs. Echometer indicated FL @ SN.
- 9-22-91 - Well pumped 4 BO & 97 BW in 24 hrs.
- 9-23-91 - Well pumped 6 BO & 92 BW in 24 hrs.
- 9-24-91 - Well pumped 8 BO, 92 BW & 20 MCFPD in 24 hrs.

FINAL REPORT.