

- 9/17/91 - RU Ram Well Ser. ND 6" 900 flange. NU 6" 900 manual triple BOP. Test 2 7/8" rams to 1000 psig. Held OK. Pick up x-over & 2 3/8" sub. Test 2 3/8" rams to 1000 psig. Held OK. POOH w/tbg. Test blind rams to 1000 psig. Held OK. RU Wedge. Ran GR-CCL-CBL from 3898' to 3460' w/ 0 psig on csg. Relogged from 3898' to surface w/1000 psig on csg. RU & test full lubricator to 1000 psig. Held OK. RIH w/4" perf gun @ 90° phasing & perf 3606-10', 15-20', 24-48' & 54-90' w/4 JSPF (280 holes). RD Wedge. RIH w/40 jts 2 7/8" killstring. SDFN.
- 9/18/91 - POOH w/killstring. RIH w/Halliburton 5 1/2" RTTS pkr on 2 7/8" J-55 tbg. Set pkr @ 3501'. RU B-J. Dropped SV & test tbg to 4000 psig. Fished SV. Pressured backside to 500 psig. Breakdown perfs 3606-3690' @ 2300 psig. Est rate 1550 psig @ 3 bpm. Acidized perfs w/5500 gals 15% NEFE acid. Pumped acid in 4 stages w/300#, 400# & 600# rock salt for divert. Some diversion. Max - 2300 psig. Avg - 900 psig @ 5.2 pbm. ISIP = 400 psig. Vac in 3 mins. RD B-J. Waited 1 hr. RIH w/swab. FL - 800' FS. Made 7 swab runs. Recov'd 19 BW. Well swabbed dry. SOOH w/2 7/8" tbg. SDFN.
- 9/19/91 - FOOH w/tbg & pkr. RIH w/5 1/2" Baker AD-1 nickel coated tension pkr on 2 3/8" Duoline tbg. Could not get past tight spot @ 3335'. SDFN. Waiting on pkr w/smaller packing cones.
- 9/20/91 - POOH w/2 3/8" tbg & Baker AD-1 tension pkr w/4.75" packing cones. RIH w/5-1/2" baker AD-1 nickel-coated tension pkr w/4.64" packing cones. ND BOP's. NU tree. Displace backside w/pkr fluid. Set pkr @ 3530'. Pressure backside to 200# - OK. Bleed off press. RD pulling unit. Drop from report, awaiting injection facility start-up.

FINAL REPORT.