

- 9/16/91 - SD for Sunday.
- 9/17/91 - RU Wedge Wireline. Ran GR-CCL-CBL from 3906-3470' w/0 psig on csg. Relog from 3906' to surface w/1000 psig on csg. RU & test full lubricator to 1000 psig. RIH w/4" perf gun w/90° phasing. Perf 3656-62', 3675-3702' & 3708-48' w/4 JSPB for a total of 295 holes. POOH & RD Wedge. RIH w/40 jets of 2 7/8" killstring. SDFN.
- 9/18/91 - POOH w/killstring. RIH w/Halliburton 5 1/2" RTTS pkr on 2 7/8" J-55 tbg. Set pkr @ 3501'. RU B-J. Dropped SV & test tbg to 4000 psig. Fished SV. Pressured backside to 500 psig. Breakdown perfs 3606'-3690' @ 2300 psig. Est rate 1550 psig @ 3 bpm. Acidized perfs w/5500 gals 15% NEFE acid. Pumped acid in 4 stages w/300#, 400# & 600# rock salt for divert. Some diversion. Max - 2300 psig. Avg - 900 psig @ 5.2 pbm. ISIP = 400 psig. Vac in 3 mins. RD B-J. Waited 1 hr. RIH w/swab. FL - 800' FS. Made 7 swab runs. Recov'd 19 BW. Well swabbed dry. SOOH w/2 7/8" tbg. SDFN.
- 9/19/91 - FOOH w/2 7/8" tbg & pkr. RIH w/5 1/2" Baker AD-1 nickel coated tension pkr on 2 3/8" Duoline tbg. ND BOP. NU tree. Displaced backside w/pkr fluid. Set pkr @ 3595'. Pressure backside to 500 psig. Held OK. RD PU. Drop from report, awaiting injection facility start-up.

FINAL REPORT.