

- 9/5/91 - RU Wedge. Tagged @ 3912' WLM. Ran GR-CCL-CBL f/TD to 3500' w/0 psig on csg. Relogged f/TD to surface w/1000 psig on csg. RU & tested full lubricator to 1000 psig. Held OK. RIH w/4" perf guns @ 90° phasing. Perf'd 3691-96', 3708-34', 40-42' & 48-90' w/4 JSPF. Total 264 holes. RD Wedge. RIH w/40 jts 2 7/8" killstring. SDFN.
- 9/6/91 - POOH w/killstring. RIH w/5 1/2" RTTS pkr on 2 7/8" J-55 tbg. Set pkr @ 3592'. Dropped SV & test tbg to 4000 psig. Fished SV. RU B-J. Pressured annulus to 500 psig. Broke perfs 3691-3790' @ 2200 psig. Acidized w/5500 gals 15% NEFE & 1200# rock salt. Blocked off formation w/2nd stage of block. Surged tbg. Finished pumping acid. Max press = 4000 psig. Avg press = 1400 psig @ 5.5 bpm. ISIP = 460 psig. Vac on 1 1/2 min. Waited 1 hr. RIH w/swab. FL = 800'. Made 6 swab runs in 3 hrs. Recov'd 31 BW. EFL = 3500'. Released pkr. SOOH w/tbg. SDFN.
- 9/7/91 - FOOH laying down 2 7/8" tbg & pkr. RIH w/5 1/2" nickle coated Baker AD-1 tension pkr on 115 jts 2 3/8" Duolme tbg. ND BOP. NU wellhead. Displaced annulus w/pkr fluid. Set pkr @ 3648'. Pressured annulus to 500 psig. Held OK. Bled off pressure. RD PU. Drop from report, awaiting injection facility start-up.

FINAL REPORT.