

- 8/23/91 - POOH w/killstring. RU Wedge. Tag @ 3898 WLM. Run GR, CBL; CCL from 3895'-3470' w/0 psig on csg. Relog from 3895' - surf w/1000# on csg. Test full lubricator to 1000#. Perforate w/4" guns @ 90° phasing @ 3692-94', 3706-34', 3639-41' & 3746-78' w/4 jspf - 260 holes. RD Wedge. RIH w/40 jts 2 7/8" killstring. SDFN.
- 8/24/91 - POOH w/killstring. RIH w/5 1/2" Halliburton RTTS pkr on 2 7/8" J-55 tbg. Set pkr @ 3619'. Dropped SV & tested tbg to 4000 psig. Held OK. Fished SV. Pressured annulus to 500 psig. Held OK. (B-J) Broke perfs 3692'-3778' @ 2760 psig. Est rate 2 bpm @ 1850 psig. Acidized perfs w/5500 gals 15% NEFE & 1500# rock salt. Saw good divert. Max press = 2760 psig. Avg press = 2000 psig @ 5.3 bpm. ISIP = 1100 psig. Well on vac in 4 min. Waited 2 hr. RIH w/swab. Tagged fluid @ 1000'. Made 5 swab runs. FL @ 3500'. Waited 1 hr. No fluid entry. SDFN.
- 8/25/91 - POOH laying down 2 7/8" tbg & pkr. RIH w/5 1/2" nickle coated Baker AD-1 tension pkr on 117 jts 2 3/8" Duo-line tbg. ND BOP. NU tree. Displaced annulus w/pkr fluid. Set pkr @ 3647'. Pressured annulus to 500 psig. Held OK. Bled off press. RD PU. Drop from report, awaiting injection facility start-up.

FINAL REPORT.