

- 8/25/91 - RU Wedge. Tagged @ 3960 WLM. Ran GR- -CCL f/TD to 3500' w/0 psig on csg. Relogged f/TD to 50' w/1000 psig on csg. Tested full lubricator to 1000 psig. Held OK. RIH w/4" csg gun @ 90° phasing. Perf 3801'-03', 08'-38', 45'-48', 54'-79' & 84'-90' w/4 JSPF (total 269 holes). RD Wedge. RIH w/40 jts 2 7/8" killstring. SDFN.
- 8/26/91 - SD f/Sunday.
- 8/27/91 - POOH w/killstring. RIH w/5 1/2" Halliburton RTTS pkr on 2 7/8" J-55 tbg. Set pkr @ 3702'. RU BJ. Dropped SV & test tbg to 4000 psig. Held OK. Fished SV. Pressured backside to 500 psig. Held OK. Break down perfs 3801'-3890' @ 2850'. Est rate 2.8 bpm @ 1550 psig. Acidized perfs w/5500 gals 15% NEFE & 1300# rock salt. Saw very slight divert. Max press = 710 psig. Avg press = 625 psig @ 5.5 bpm. ISIP = 400 psig. P5 = 390 psig. P10 = 300 psig. P15 = 260 psig. Waited 1 hr. RIH w/ swab. Made 4 swab runs. Recov'd 19 BW. FL = 3600'. Waited 1 hr. 200' fluid entry. Released pkr & SOH laying down 2 7/8" tbg. SDFN.
- 8/28/91 - FOOH laying down 2 7/8" tbg & pkr. RIH w/5 1/2" nickle plated Baker AD-1 pkr on 119 jts 2 3/8" Duoline tbg. ND BOP. NU tree. Displaced annulus w/pkr fluid. Set pkr 3748'. Pressured annulus to 500 psig. Annulus would not hold press. ND tree. NU BOP. POOH w/2 3/8" tbg & pkr. SDFN.
- 8/29/91 - RIH w/5 1/2" nickle plated Baker AD-1 tension pkr on 119 jts 2 3/8" Duoline tbg. Hydrotested tbg below slips to 3000 psig. Displaced annulus w/pkr fluid. Set pkr @ 3748'. Pressure annulus to 500 psig. Held OK. ND BOP. NU tree. RD PU. Dropped from report, waiting on injection facility.

FINAL REPORT.