

- 9/10/91 - RU Wedge. Ran GR-CCL-CBL from TD 3883' to 3500' w/0 psig on csg. Relogged from TD to surface w/1000 psig on csg. Test full lubricator to 1000 psig. RIH w/4" perf gun @ 90° phasing. Perf'd 3744'-50', 63'-94', 3802'-06' & 3811'-48' w/4 JSPF (316 holes). POOH & RD Wedge. RIH w/killstring. SDFN.
- 9/11/91 - POOH w/killstring. RIH w/5 1/2" Halliburton RTTS pkr. Set pkr @ 3649'. RU BJ. Drop SV. Test tbg & lines to 4000#. Fish SV. Psi annulus to 500#. Break perfs 3744'-3848' @ 1500#. Acidize perfs w/5500 gals 15% NEFE & 1250# rock salt. Saw good divert. Max - 1500#. Avg 900# @ 5.1 bpm. ISIP - 600#, PS - 230#. P10 - Vac. RD BJ. Wait 1 hr. RIH w/swab. FL - 800'. Made 6 swab runs in 2 hrs & recov'd 28 BW. FL - 3550'. Release pkr & POOH laying down 2 7/8" tbg. RIH w/5 1/2" nickle coated Baker AD-1 tension pkr on 2 3/8" duo line tbg. Could not get pkr past 3616'. Pull 2 std 2 3/8". SDFN.
- 9/12/91 - POOH w/2 3/8" Duoline tbg & pkr. Packing cones marked on pkr. RIH w/4 3/4" bit & 5 1/2" csg scraper on 2 7/8" J-55 tbg. Work bit & scraper at tight spot. Could not feel tight spot. Re-ran pkr on 2 7/8" tbg (OD of packing cones 4.75). Worked pkr thru tight spot. Pkr dragging thru tight spot @ 3616'. POOH w/tbg & pkr. RIH w/2 7/8" killstring. SDFN.
- 9/13/91 - SD. Repairing PU.
- 9/14/91 - RIH w/5 1/2" Baker AD-1 nickel coated tension pkr w/max OD - 4.64" on 2 3/8" Duoline tbg. ND BOP. NU tree. Displaced annulus w/pkr. Fluid. Set pkr @ 3678'. Pressured annulus to 500 psig. Held OK. Bled off pressure. RDMO PU. Dropped from report, waiting on injection facility.

FINAL REPORT.