

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

1. Type of Well
☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

Pogo Producing Company

3. Address and Telephone No.

P. O. Box 10340, Midland, TX 79702-7340 (915)682-6822

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

800' FNL & 330' FWL, Section 6, T22S, R32E

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

5. Lease Designation and Serial No.
NM-12845

6. If Indian, Allottee or Tribe Name

7. If Unit or CA, Agreement Designation

8. Well Name and No.
Federal 6 No. 1

9. API Well No.
30-025-31403

10. Field and Pool, or Exploratory Area
Undes Livingston Ridge De1

11. County or Parish, State

Lea County, NM

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

- ☐ Notice of Intent
☐ Subsequent Report
☐ Final Abandonment Notice

TYPE OF ACTION

- ☐ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☒ Other Intermediate Casing

- ☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Drilled 11" hole 766' to 4270'. TD reached @ 2200 hrs CDT 5/5/94. Ran 96 jts 8-5/8", 24# & 32#, J-55 ST&C casing. Guide shoe @ 4270'. Float collar @ 4223'. Howco cemented w/ 1600 sx Halcobuton Lite @ 12.7 followed by 200 sx Class "C" + 5 pps salt 14.8 ppg. Plug down @ 0900 hrs CDT 5/6/94. Recovered 350 sx excess cement. Set slips & make cut-off. Weld on wellhead and test to 1500 spi. NU BOP's and test to 1500 psi.

14. I hereby certify that the foregoing is true and correct

Signed

Title Senior Operations Engineer

Date July 1, 1994

(This space for Federal or State office use)

Approved by

Title

Date

Conditions of approval, if any:

RECEIVED

JUL 24 1986
UCD HOBBS
OFFICE