

RED TANK "28" FEDERAL WELL NO. 1

---

10/21/92 TD 630' (made 630'). MIRU Grace #301. Spud @ 14:00 hrs CDT 10/20/92.

10/22/92 TD 817' (made 187'). Testing BOP's. Ran 13-3/8" casing, cement with 580 sx PSL w/2% CACl, 14.8 PPg - plug dn w/ 700 Psig @ 18:00 hrs CDT 10/21/92 - circ'd 450 sks excess cmt.

10/23/92 TD 1930' (made 1113'). Drlg. N/U BOP's - tested to 1000 Psig - cut drill line - P/U BHA - TIH to cmt @ 742' - test csg to 1000 Psig - drill cmt & float to 817'.

10/24/92 TD 3115' (made 1185'). Drlg. MW 10.2, Vis 30, PH 10.

10/25/92 TD 3835' (made 720'). Drlg. MW 10, Vis 29, PH 8.9.

10/26/92 TD 4145' (made 310'). Drlg. MW 10, Vis 29, PH 10.6.

10/27/92 TD 4500' (made 355'). Circ @ 4500' to run 8-5/8" csg. MW 10, Vis 30, PH 11.4.

10/28/92 TD 4500'. P/U 6" DC. MW 10, Vis, 30, PH 11.4.

10/29/92 TD 5525'. Drlg. Mw 8.5, Vis 28, PH 10.

10/30/92 TD 6350'. Drlg. MW 8.4, Vis 28, PH 11.

10/31/92 TD 7164' (made 814'). Drlg. MW 8.6, Vis 30, PH 11. Survey 1/2° @ 6402'; 3/4° @ 6912'.

11/01/92 TD 7810' (made 646'). Drlg. MW 8.6, Vis 29, PH 11.6. Survey 1° @ 7416'.

11/02/92 TD 8325' (made 515'). Drlg. MW 8.6, Vis 29, PH 10.9. Survey 3/4° @ 7887'.

11/03/92 TD 8325'. Mw 8.4, Vis 28, PH 10.9. Survey 1/2° @ 8325'.

11/04/92 TD 8410' (made 85'). Drlg. MW 8.5, Vis 30, PH 10.5. Survey 1-1/4° @ 8410'.

11/05/92 TD 8630' (made 220'). Drlg. MW 8.5, Vis 30, PH 10.5.

11/06/92 TD 8740' (made 110'). Finish logging. MW 8.5, Vis 28, PH 10.5. Survey 1-1/4° @ 8440'.