

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

CONTACT RECEIVING
OFFICE FOR NUMBER
OF COPIES REQUIRED
(Other instructions on re-
verse side)

NM Roswell District
Modified Form No.
NM60-3160-4

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

| | | | |
|--|--|--|--|
| 1. OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/> | | 7. UNIT AGREEMENT NAME | |
| 2. NAME OF OPERATOR Strata Production Company | | 8. FARM OR LEASE NAME Cercion Federal | |
| 3. ADDRESS OF OPERATOR P. O. Box 1030, Roswell, New Mexico 88202-1030 | | 9. WELL NO. #3 | |
| 4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements. See also space 17 below.) At surface 420' FNL & 1650' FEL | | 10. FIELD AND POOL, OR WILDCAT East Livingston Ridge Delaware | |
| 14. PERMIT NO. 30-025-31665 | | 15. ELEVATIONS (Show whether DF, ST, GR, etc.) 3690' GR | |
| | | 11. SEC., T., R., M., OR BLK. AND SURVEY OR AREA Section 21-22S-32E | |
| | | 12. COUNTY OR PARISH Lea | |
| | | 13. STATE NM | |

16.

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
(Other) ☐

PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
ABANDON* ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐
FRACTURE TREATMENT ☐
SHOOTING OR ACIDIZING ☐
(Other) ☐

REPAIRING WELL ☐
ALTERING CASING ☐
ABANDONMENT* ☐

(Other) Production Casing & Cement ☒

(NOTE: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.) *

8/29/92 Drilled to total depth of 8803'. Ran 209 joints of 5 1/2" 17# J55 casing. Cemented at 8803' first stage with 935 sacks 50/50 Poz Mix, 5# per sack salt and 1/4# per sack Flocele. Cemented second stage with 2330 sacks Halliburton Lite, 10# per sack salt and 1/4# per sack Flocele. Tailed in with 100 sacks Class "C". Circulated 50 sacks to pit. DV tool set at 5495'. Plug down at 9:30 PM on 8/29/92. Waiting on cement. Released rig at 12:00 AM on 8/30/92.

18. I hereby certify that the foregoing is true and correct

SIGNED Case J. Garcia

TITLE Production Supervisor

DATE 8/31/92

(This space for Federal or State office use)

APPROVED BY _____

TITLE _____

DATE _____

CONDITIONS OF APPROVAL, IF ANY:

*See Instructions on Reverse Side

RECEIVED

SEP 16 1992

OCD HOBBS OFFICE