

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

CONTACT RECEIVING
OFFICE FOR NUMBER
OF COPIES REQUIRED
(Other instructions on re-
verse side)

121 Roswell District
Modified Form No.
M060-3160-4
LEASE DESIGNATION AND SERIAL NO.
NM-27805

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

NAME OF OPERATOR
Strata Production Company

3a. Area Code & Phone No.
505-622-1127

ADDRESS OF OPERATOR
P. O. Box 1030, Roswell, New Mexico 88202-1030

LOCATION OF WELL (Report location clearly and in accordance with any State requirements.*
See also space 17 below.)
At surface

660' FSL & 1650' FWL

Unit N

14. PERMIT NO.
30-025-31800 ✓

15. ELEVATIONS (Show whether DF, RT, GR, etc.)
3703' GL

8. FARM OR LEASE NAME
Lechuza Federal

9. WELL NO.
#4

10. FIELD AND POOL, OR WILDCAT
Livingston Ridge Delaware East

11. SEC., T., R., M., OR BLK. AND
SURVEY OR AREA
Section 15-22S-32E

12. COUNTY OR PARISH
Lea

13. STATE
NM

Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐
FRACTURE TREAT ☐
SHOOT OR ACIDIZE ☐
REPAIR WELL ☐
(Other) ☐

PULL OR ALTER CASING ☐
MULTIPLE COMPLETE ☐
ABANDON* ☐
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:

WATER SHUT-OFF ☐
FRACTURE TREATMENT ☐
SHOOTING OR ACIDIZING ☐
(Other) ☐


REPAIRING WELL ☐
ALTERING CASING ☐
ABANDONMENT* ☐

Run 5 1/2" casing and cement

(NOTE: Report results of multiple completion on Well
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

1/16/93 Drilled to 8830' TD. Ran 61 joints 5 1/2" 17# L80 casing and 152 joints 5 1/2" 17# J55 casing. Cemented at 8830' first stage with 550 sacks 50/50 Poz Mix H with 5# salt, .3% Halaide-322, 10# Microbond and 1/4# Flocele per sack. Cemented second stage with 275 sacks Hal Lite with 8# salt and 1/4# Flocele per sack. Tail in with 100 sacks Class "C" Neat. Plug down at 11:15 PM on 1/16/93. WOC. Released rig at 4:15 AM on 1/17/93. SI.



FEB 1 9 35 AM '93
CARLSBAD AREA

RECEIVED

18. I hereby certify that the foregoing is true and correct

SIGNED Carol J. Garcia

TITLE Production Supervisor

DATE 1/29/93

(This space for Federal or State office use)

APPROVED BY _____
CONDITIONS OF APPROVAL, IF ANY:

TITLE _____

DATE _____

*See Instructions on Reverse Side