

UNITED STATES  
DEPARTMENT OF THE INTERIOR  
BUREAU OF LAND MANAGEMENT

CONTACT RECEIVING  
OFFICE FOR NUMBER  
OF COPIES REQUIRED  
(Other instructions on re-  
verse side)

San Juan District  
Modified Form No. 30-025-31801 ✓  
NM060-3160-4  
LEASE DESIGNATION AND SERIAL NO.  
NM-27805

SUNDRY NOTICES AND REPORTS ON WELLS

(Do not use this form for proposals to drill or to deepen or plug back to a different reservoir.  
Use "APPLICATION FOR PERMIT—" for such proposals.)

OIL WELL ☒ GAS WELL ☐ OTHER ☐

2. NAME OF OPERATOR  
Strata Production Company

3a. Area Code & Phone No.  
505-622-1127

3. ADDRESS OF OPERATOR  
P. O. Box 1030, Roswell, New Mexico 88202-1030

4. LOCATION OF WELL (Report location clearly and in accordance with any State requirements.  
See also space 17 below.)  
At surface

1650' FSL & 330' FWL

Unit L

14. PERMIT NO.  
30-025-31801

15. ELEVATIONS (Show whether DF, RT, GR, etc.)  
3730' GL

6. IF INDIAN, ALLOTTEE OR TRIBE NAME

7. UNIT AGREEMENT NAME

8. FARM OR LEASE NAME  
Lechuza Federal

9. WELL NO.  
#5

10. FIELD AND POOL, OR WILDCAT

Livingston Ridge Delaware East

11. SEC., T., R., M., OR BLK. AND  
SURVEY OR AREA

Section 15-22S-32E

12. COUNTY OR PARISH 13. STATE

Lea

NM

16. Check Appropriate Box To Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

TEST WATER SHUT-OFF ☐  
FRACTURE TREAT ☐  
SHOOT OR ACIDIZE ☐  
REPAIR WELL ☐  
(Other) ☐

PULL OR ALTER CASING ☐  
MULTIPLE COMPLETE ☐  
ABANDON\* ☐  
CHANGE PLANS ☐

SUBSEQUENT REPORT OF:


WATER SHUT-OFF ☐  
FRACTURE TREATMENT ☐  
SHOOTING OR ACIDIZING ☐  
(Other) ☒

REPAIRING WELL ☐  
ALTERING CASING ☐  
ABANDONMENT\* ☒

(NOTE: Report results of multiple completion on Well  
Completion or Recompletion Report and Log form.)

17. DESCRIBE PROPOSED OR COMPLETED OPERATIONS (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any  
proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones perti-  
nent to this work.)

12/4/92 Drilled to 4480'. Ran 62 joints 8 5/8" 32# J55 casing and 43 joints 8 5/8"  
24# J55 casing. Cemented at 4480' with 1300 sacks Halliburton Lite with 16#  
salt and 1 1/4# Flocele per sack. Tail in with 200 sacks Class "C" with 2%  
CaCL. Circulated 197 sacks cement to pit. Plug down at 8:00 AM on 12/4/92.  
WOC. Pressure test BOP and casing to 1500#. Held OK.



18. I hereby certify that the foregoing is true and correct

SIGNED *Carol J. Susan*

TITLE Production Supervisor

DATE 12/14/92

(This space for Federal or State Approval)

APPROVED BY *David R. [Signature]*  
CONDITIONS OF APPROVAL, IF ANY

TITLE

DATE

CARLSBAD, NEW MEXICO

See Instructions on Reverse Side

RECEIVED

JAN 08 1993

ODD HOURS OFF