

UNITED STATES
DEPARTMENT OF THE INTERIOR
BUREAU OF LAND MANAGEMENT

FORM APPROVED
Budget Bureau No. 1004-0135
Expires: March 31, 1993

5. Lease Designation and Serial No.
NM-86150

6. If Indian, Allottee or Tribe Name

SUNDRY NOTICES AND REPORTS ON WELLS

Do not use this form for proposals to drill or to deepen or reentry to a different reservoir.
Use "APPLICATION FOR PERMIT—" for such proposals

SUBMIT IN TRIPLICATE

CONFIDENTIAL

7. If Unit or CA, Agreement Designation

8. Well Name and No.

Red Tank 35 Federal No. 1

9. API Well No.
30-025-32336

10. Field and Pool, or Exploratory Area

Red Tank Bone Springs

11. County or Parish, State

Lea County, New Mexico

1. Type of Well
☒ Oil Well ☐ Gas Well ☐ Other

2. Name of Operator

Pogo Producing Company

3. Address and Telephone No.

P. O. Box 10340, Midland, TX 79702-7340 (915)682-6822

4. Location of Well (Footage, Sec., T., R., M., or Survey Description)

660' FNL & 330' FWL, Section 35, T22S, R32E

12. CHECK APPROPRIATE BOX(s) TO INDICATE NATURE OF NOTICE, REPORT, OR OTHER DATA

TYPE OF SUBMISSION

TYPE OF ACTION

- ☐ Notice of Intent
☐ Subsequent Report
☐ Final Abandonment Notice

- ☐ Abandonment
☐ Recompletion
☐ Plugging Back
☐ Casing Repair
☐ Altering Casing
☒ Other Intermediate Casing

- ☐ Change of Plans
☐ New Construction
☐ Non-Routine Fracturing
☐ Water Shut-Off
☐ Conversion to Injection
☐ Dispose Water

(Note: Report results of multiple completion on Well Completion or Recompletion Report and Log form.)

13. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work. If well is directionally drilled, give subsurface locations and measured and true vertical depths for all markers and zones pertinent to this work.)*

Drilled 11" hole 813' to 4612'. TD reached @ 0100 hrs CST 12/20/93. Ran 104 jts 8-5/8", 32#, J-55 & S-80, ST&C casing. Float shoe @ 4612'. Float collar @ 4567'. Howco cemented casing with 1600 sx Halliburton Lite @ 12.7 ppg followed by 200 sx Class "C" + 5 pps salt @ 14.8 ppg. Plug down @ 1430 hrs CST 12/20/93. Recovered 25 sx excess cement. ND BOP's. Set slips and make cut-off. Weld on wellhead and test to 1500 psi. NU BOP's and test to 1500 psi.

14. I hereby certify that the foregoing is true and correct

Signed Bamir E. Smith Title Senior Operations Engineer

Date January 24, 1994

(This space for Federal or State office use)

Approved by _____
Conditions of approval, if any:

Title _____ Date _____