

FEB-27-96 TUE 22:42

DOWELL HOBBS

FAX NO. 15053933132

P.02



CEMENTING REPORT

FILE NO. MS-06-4123Report Date 27 FEB 96

Operator SDX Requested By _____
 Lease No Cwe #39 Service Point HJM
 Location L.P., n/m Type of Job surface

Test Conditions:

Depth 400 ft. Temp Grad _____ BHSI 90 W. BHSI 85
 Density (ppg) _____ Yield (cu ft/sk) _____ Mix Water (gal/sk) _____ Total Liquid (gal/sk) _____ Water Source _____ Cement Source _____

Properties:

System No. 1 14.8 1.34 6.30 6.30 LAC C
 System No. 2 _____
 System No. 3 _____
 System No. 4 _____

Cement System Compositions:

System No. 1 C + 2% SI + 1/4 PPS D29
 System No. 2 _____
 System No. 3 _____
 System No. 4 _____

Thickening Time Results

Rheology Results

SYSTEM	THICKENING TIME (MIN)	DC	500	400	300	200	100	50	25	10	5	RV or n'	Ty or k'	REHOLOGY MODEL	I.O.D.
No. 1															
No. 2															
No. 3															
No. 4															

Compressive Strengths (psi)

SYSTEM	TEMP	6 HRS.	12 HRS.	24 HRS.
No. 1	<u>90</u> °F	<u>610</u>	<u>1390</u>	<u>1875</u>
No. 1	°F			
No. 2	°F			
No. 2	°F			
No. 3	°F			
No. 3	°F			
No. 4	°F			
No. 4	°F			

FLUID LOSS

FREE WATER

SYSTEM	°F	psi	°F
	mL/30 min		mL
No. 1			
No. 2			
No. 3			
No. 4			

Remarks:

Compressive strength data