

DISTRICT I
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III
1000 Rio Brazos Rd., Aztec, NM 87410

OIL CONSERVATION DIVISION

P.O. Box 2088
Santa Fe, New Mexico 87504-2088

WELL API NO.	30-025-33157
5. Indicate Type of Lease	STATE <input checked="" type="checkbox"/> FEE <input type="checkbox"/>
6. State Oil & Gas Lease No.	E-8244
7. Lease Name or Unit Agreement Name	
Jalmat Field Yates Sand Unit	
8. Well No.	162
9. Pool name or Wildcat	Jalmat Tansill Yates-Seven Rvrs
10. Elevation (Show whether DF, RKB, RT, GR, etc.)	
GR 3597	

SUNDRY NOTICES AND REPORTS ON WELLS
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A
DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT"
(FORM C-101) FOR SUCH PROPOSALS)

1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	2. Name of Operator SDX RESOURCES, INC.	8. Well No. 162
3. Address of Operator P. O. BOX 5061 MIDLAND, TX 79704	9. Pool name or Wildcat Jalmat Tansill Yates-Seven Rvrs	
4. Well Location Unit Letter P : 10 Feet From The South Line and 1310 Feet From The East Line Section 11 Township 22S Range 35E NMPM Lea County		
10. Elevation (Show whether DF, RKB, RT, GR, etc.) GR 3597		

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐
PULL OR ALTER CASING ☐
OTHER: ☐

SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐
COMMENCE DRILLING OPNS. ☐ PLUG AND ABANDONMENT ☐
CASING TEST AND CEMENT JOE ☐
OTHER: SPUD AND SURFACE CASING ☒

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

MI & RU Rod-Ric Drilling Co.'s rig #3. Spudded 12-1/4" hole at 1.00 p.m., 3/15/96. Ran 13 jts 8-5/8" J-55 24# casing, landed at 410' (GL). RU Dowell and cemented with 325 sxs Class "C" w/2% CaCl, used 3 centralizers. Plug down @ 7:15 p.m., 3/15/96. Circulated 63 sxs to surface. WOC 12 hrs. Used Option 2 (Attached cementing curve). NU BOP and TIH, tested casing to 1000 psi for 30 min., OK. Prep to start drilling ahead.

I hereby certify that the information above is true and complete to the best of my knowledge and belief

SIGNATURE Janice Courtney
TYPE OR PRINT NAME JANICE COURTNEY

TITLE Regulatory Tech

DATE 3/19/96

TELEPHONE NO. (915) 685-1761

(This space for State Use)

APPROVED BY
CONDITIONS OF APPROVAL, IF ANY

TITLE

DATE

MAR 21 1996

