

DISTRICT I

P.O. Box 1980, Hobbs, NM 88241-1980

DISTRICT II

811 S. First Street, Artesia, NM 88210

DISTRICT III

1000 Rio Brazos Rd., Aztec, NM 87410

State of New Mexico  
Energy, Minerals and Natural Resources Department

Form C-103  
Revised 1-1-89

OIL CONSERVATION DIVISION

2040 South Pacheco  
Santa Fe, New Mexico 87505

WELL API NO.  
30-025-33246

5. Indicate Type of Lease  
STATE ☒ FEE ☐

6. State Oil & Gas Lease No.  
V-2512

7. Lease Name or Unit Agreement Name  
Shell State

8. Well No.  
#3

9. Pool Name or Wildcat  
Red Tank Bone Spring

SUNDRY NOTICES AND REPORTS ON WELLS	
(DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
1. Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER <input type="checkbox"/>	
2. Name of Operator STRATA PRODUCTION COMPANY	
3. Address of Operator P.O. BOX 1030, ROSWELL, NEW MEXICO 88202-1030	
4. Well Location Unit Letter F : 1980 Feet From The North Line and 2310 Feet From The West Line Section 36 Township 22 South Range 32 East NMPM Lea County	
10. Elevation (Show whether DF, RKB, RT, GR, etc.) 3731' GR	

11. Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data	
NOTICE OF INTENTION TO:	SUBSEQUENT REPORT OF:
PERFORM REMEDIAL WORK <input type="checkbox"/>	REMEDIAL WORK <input type="checkbox"/>
TEMPORARILY ABANDON <input type="checkbox"/>	ALTERING CASING <input type="checkbox"/>
PULL OR ALTER CASING <input type="checkbox"/>	COMMENCE DRILLING OPNS. <input checked="" type="checkbox"/>
OTHER: <input type="checkbox"/>	PLUG AND ABANDONMENT <input type="checkbox"/>
	CASING TEST AND CEMENT JOB <input checked="" type="checkbox"/>
	OTHER: <input type="checkbox"/>

12. Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work)  
SEE RULE 1103

03/29/96: Drill 40'. Set 1 joint 26" 52.73# K55 conductor pipe. Cemented with 2 3/4 cu yds Readix Mix.  
06/19/96: MIRU. Spud 17 1/2" hole at 11:30 AM.  
06/20/96: Drilled to 848'. Ran 24 joints (863.36') 13 3/8" 48# H40 casing. Cemented with 900 sacks Premium Plus. Circulated 250 sacks cement to pit. Plug down at 4:00 PM. WOC 12 hours.  
06/21/96: Test BOP pipe rams and casing to 1000#. Held OK. Drilling.  
06/25/96: Drilled to 4662'. Ran 16 joints (688.45') HCK55 and 89 joints (3978.71') K55 8 5/8" 32# casing. Cemented with 1500 sacks 35/65 Poz "C" and 200 sacks Class "C". Circulated 100 sacks cement to pit. Plug down at 8:00 PM. WOC 12 hours.  
06/26/96: Test BOP and casing to 1000#. Held OK. Drilling.

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE Carol J. Garcia TITLE PRODUCTION RECORDS MANAGER DATE 7/10/96  
TYPE OR PRINT NAME CAROL J. GARCIA TELEPHONE NO. 505-622-1127

(This space for State Use)

APPROVED BY ORIGINAL SIGNATURE OF JERRY SEXTON DISTRICT I SUPERVISOR TITLE \_\_\_\_\_ DATE JUL 15 1996  
CONDITIONS OF APPROVAL, IF ANY: \_\_\_\_\_