

DISTRICT I  
P.O. Box 1980, Hobbs, NM 88240

DISTRICT II  
P.O. Drawer DD, Artesia, NM 88210

DISTRICT III  
1000 Rio Brazos Rd., Aztec, NM 87410

## OIL CONSERVATION DIVISION

2040 Pacheco St.  
Santa Fe, NM 87505

WELL API NO. 30-025-35195
Indicate Type of Lease STATE <input type="checkbox"/> FEE <input checked="" type="checkbox"/>
State Oil & Gas Lease No.
Lease Name or Unit Agreement Name Howser
Well No. 2
Pool name or Wildcat House Drinkard

<b>SUNDRY NOTICES AND REPORTS ON WELLS</b> (DO NOT USE THIS FORM FOR PROPOSALS TO DRILL OR TO DEEPEN OR PLUG BACK TO A DIFFERENT RESERVOIR. USE "APPLICATION FOR PERMIT" (FORM C-101) FOR SUCH PROPOSALS.)	
Type of Well: OIL WELL <input checked="" type="checkbox"/> GAS WELL <input type="checkbox"/> OTHER	
Name of Operator Trilogy Operating, Inc.	Well No. 2
Address of Operator P. O. Box 7606, Midland, TX 79708	Pool name or Wildcat House Drinkard
Well Location Unit Letter <u>O</u> <u>660</u> Feet From The <u>South</u> Line and <u>2310</u> Feet From The <u>East</u> Line Section <u>1</u> Township <u>20S</u> Range <u>38E</u> NMPM <u>Lea</u> County	
Elevation (Show whether DF, RKB, RT, GR, etc.) 3567 GR	

11

Check Appropriate Box to Indicate Nature of Notice, Report, or Other Data

### NOTICE OF INTENTION TO:

PERFORM REMEDIAL WORK ☐ PLUG AND ABANDON ☐  
TEMPORARILY ABANDON ☐ CHANGE PLANS ☐  
PULL OR ALTER CASING ☐  
OTHER: ☐

### SUBSEQUENT REPORT OF:

REMEDIAL WORK ☐ ALTERING CASING ☐  
COMMENCE DRILLING OPNS. ☒ PLUG AND ANBANDONMENT ☐  
CASING TEST AND CEMENT JOB ☐  
OTHER: ☐

Describe Proposed or Completed Operations (Clearly state all pertinent details, and give pertinent dates, including estimated date of starting any proposed work) SEE RULE 1103.

10/26/00 - MIRU Patterson Drilling - Rig # 54 - Spud 12 1/4" hole @ 6:30 PM CST w/ fresh water mud

10/27/00 - TD 12 1/4" hole @ 1608' - RIH w/ 8 5/8" - 24# - J55 - ST&C casing to a setting depth of 1606', Cement w/ 550 sx Class "C" + 4% gel + 2% Cacl & tail w/ 200 sx Class "C" + 2% Cacl - circulated 180 sx of cement to pit - WOC 4 hrs then begin NU of BOP

10/28/00 - WOC total 18 hrs - begin drilling 7 7/8" hole w/ Brine water mud - test BOP to 1000 psi w/ no leaks

I hereby certify that the information above is true and complete to the best of my knowledge and belief.

SIGNATURE 

TITLE Engineer

DATE 10-28-00

TYPE OR PRINT NAME Michael G. Mooney

TELEPHONE NO. 915/686-2027

(This space for State Use)

APPROVED BY

TITLE

DATE

CONDITIONS OF APPROVAL, IF ANY:

10/28/2000

